

LOT NUMBER	12 Liberty Condos	11 Liberty Condos	267 Liberty on the Lake	502 Thornewood	262 Liberty on the Lake	260 Liberty on the Lake
ADDRESS	3909 Liberty Circle	3911 Liberty Circle	3911 Freedom	1314 Stonecrest	1704 Eagle	1708 Eagle
CUSTOMER	Smith 1650 sq. ft.	Korban 2280 sq. ft.	spec	spec	spec	spec
Foundation Stage (approx. 2 1/2 weeks)	—	—	—	—	—	—
Framing Stage (approx. 1 1/2 weeks)	—	—	—	—	—	—
Insulate Tubs / Chases	—	—	—	—	—	—
Install fireplace/Cap	—	—	none	none	—	—
Plumbing & HVAC rough-in	—	—	—	—	—	—
Basement soffits	—	—	none	—	—	none
Electrical, central vac, radon rough-in	—	—	—	—	—	READY NOW
Framing Inspection / Fire caulk	—	—	—	—	—	—
Insulation	—	—	—	—	—	—
DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)						
Drywall	—	—	—	—	—	stocked
Paint Walls / stain stair parts & mantle	—	8-Jan	—	—	—	—
Sand Floors / Underlay floors	—	9-Jan	—	—	—	—
Fireplace Surround	—	none	none	—	—	—
INTERIOR FINISHES PRIOR TO CARPET						
Tile and Wood Floors	—	9-Jan 12-Jan	—	—	—	—
Protect Floors	—	12-Jan	—	—	—	—
Interior Trim and Doors	—	15-Jan 19-Jan	—	—	—	—
Install Mantle & Custom Cabinetry	—	15-Jan	—	READY NOW	—	—
Paint trim / patch walls	—	22-Jan 26-Jan	—	—	—	—
Tile shower & Tub surround	—	—	complete	in progress	READY NOW	—
Electrical trim out	—	29-Jan 1-Feb	READY NOW	READY NOW	READY NOW	—
install central vac covers	—	none	—	none	none	—
Measure cabinet glass / shower doors	—	—	—	will call	will call	—
Punch-out 1-Day	—	2-Feb	—	—	9-Jan	—
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet	ready now	5-Feb 6-Feb	—	—	15-Jan 16-Jan	—
Punch-out Day 2	—	7-Feb	—	—	9-Jan	—
Plumbing and HVAC trim out	—	7-Feb	—	10-Jan	9-Jan	—
Set up fireplace	none	none	ready now	ready now	will call	—
Final Painting	—	8-Feb 14-Feb	—	in progress 8-Jan	10-Jan 12-Jan	—
Install closet shelving	—	15-Jan	—	9-Jan	17-Jan	—
Knob Out and Towel Bars	—	16-Feb	—	9-Jan	17-Jan	—
Punch-out Day 3/4	—	19-Feb 20-Feb	in progress	9-Jan 11-Jan	17-Jan 18-Jan	—
Final Cleaning	—	21-Feb	will call	11-Jan	19-Jan	—
Walkthrough punchlist / paint touch up	15-Jan 19-Jan	—	—	—	—	—
Touch up clean	23-Jan	—	—	—	—	—
EXTERIOR FINISHES (Approximate Dates)						
Roofing	—	—	—	—	—	—
Garage Door(s)	—	—	—	—	—	—
Siding/Shutters	—	ready now	—	—	—	in progress
Brick / Stone Installation (Ext.)	—	will call	in progress	—	—	will call
Gutters & Dounsouts	—	will call	will call	—	ready now	will call
Flat Work Schedule	—	spring	—	—	—	—
Porch Wrap/Deck if required	—	will call	will call	READY NOW	ready now	will call
Finish Grade and Sod	spring	spring	spring	spring	spring	spring
UTILITIES						
Gas Meter	—	—	—	—	—	—
Permanent Electric	—	—	—	—	—	—
Water Tap	—	—	—	—	—	—
Water Meter	—	ready now	—	ready now	ready now	READY NOW

