

LOT NUMBER	107 Hampshire	109 Hampshire	315 Prairie Meadows	403 Lake Falls	290 Liberty on the Lake	207 Liberty on the Lake
ADDRESS	courtyards	courtyards	403 Bradford	501 Lake Falls Blvd.	3613 Freedom	3616 Freedom
CUSTOMER	garage	garage/office/exercise	spec	spec	spec	spec
Foundation Stage (approx. 2 1/2 weeks)	-	-	-	-	-	-
Framing Stage (approx. 1 1/2 weeks)	-	-	-	24-Sep 3-Oct	4-Oct 12-Oct	17-Oct 26-Oct
<b>INSULATION</b>						
Insulate Tubs / Chases	-	none	-	3-Oct	-	-
Install fireplace/Cap	-	none	-	4-Oct	-	-
Plumbing & HVAC rough-in	-	-	24-Sep 28-Sep	3-Oct 8-Oct	-	-
Basement soffits	-	-	none	9-Oct	-	-
Electrical, central vac, radon rough-in	-	-	27-Sep 1-Oct	9-Oct 11-Oct	-	-
Framing Inspection / Fire caulk	-	-	2-Oct	12-Oct	-	-
Insulation	-	-	3-Oct 4-Oct	15-Oct 16-Oct	-	-
<b>DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)</b>						
Drywall	-	19-Sep 27-Sep	5-Oct 23-Oct	17-Oct 2-Nov	-	-
Paint Walls / stain stair parts & mantle	-	28-Sep	-	-	-	-
Sand Floors / Underlay floors	-	2-Oct	-	-	-	-
Fireplace Surround	-	none	-	-	-	-
<b>INTERIOR FINISHES PRIOR TO CARPET</b>						
Tile and Wood Floors	-	2-Oct 3-Oct	-	-	-	-
Protect Floors	-	3-Oct	-	-	-	-
Interior Trim and Doors	-	4-Oct	-	-	-	-
Install Mantle & Custom Cabinetry	-	none	-	-	-	-
Paint trim / patch walls	-	5-Oct 8-Oct	-	-	-	-
Tile shower & Tub surround	-	none	-	-	-	-
Electrical trim out	-	9-Oct	-	-	-	-
install central vac covers	-	none	-	-	-	-
Measure cabinet glass / shower doors	-	none	-	-	-	-
Punch-out 1-Day	-	-	-	-	-	-
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>						
Carpet	-	none	-	-	-	-
Punch-out Day 2	-	10-Oct	-	-	-	-
Plumbing and HVAC trim out	-	9-Oct	-	-	-	-
Set up fireplace	-	none	-	-	-	-
Final Painting	-	10-Oct 11-Oct	-	-	-	-
Install closet shelving	-	none	-	-	-	-
Knob Out and Towel Bars	-	12-Oct	-	-	-	-
Punch-out Day 3/4	-	12-Oct	-	-	-	-
Final Cleaning	-	15-Oct	-	-	-	-
Walkthrough punchlist / paint touch up	-	-	-	-	-	-
Touch up clean	-	-	-	-	-	-
<b>EXTERIOR FINISHES (Approximate Dates)</b>						
Roofing	-	-	24-Sep	-	-	-
Garage Door(s)	-	-	15-Oct	-	-	-
Siding/Shutters	-	ready now	-	-	-	-
Brick / Stone Installation (Ext.)	will call	will call	-	-	-	-
Gutters & Dounspouts	will call	will call	-	-	-	-
Flat Work Schedule	-	will call	-	-	-	-
Porch Wrap/Deck if required	-	will call	-	-	-	-
Finish Grade and Sod	will call	will call	-	-	-	-
<b>UTILITIES</b>						
Gas Meter	none	none	ready now	-	-	-
Permanent Electric	temp pole	temp pole	temp pole	temp pole	temp pole	temp pole
Water Tap	none	ready now	ready now	-	-	-
Water Meter	-	-	-	-	-	-

