

TRADE PARTNERS/ SUPPLIERS	Unit 2	Unit 3	Unit 6	Unit 7	Unit 10	Unit 11
Insulation	-	-	-	-	-	-
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall	complete					
Paint Walls	complete					
Prep Floors	-	-	-	-	-	-
INTERIOR FINISHES PRIOR TO CARPET						
Install Vinyl Plank and Vinyl Tile	-	-	-	-	-	-
Deliver Cabinets to Units	7-May			9-May		
Trim Carpenter	BRET	Bret	Kent	Bret	Kent	KENT
Set Cabinets	-	-	-	-	needed now	needed now
install tops with skytrack	install tops with skytrack 18-May					
Interior Trim and Doors	-	-	-	-	in progress	in progress
Painting	in progress	in progress	15-May 17-May	15-May 17-May	18-May 22-May	21-May 22-May
Electrical Finish	16-May	16-May	18-May	18-May	23-May	23-May
Punch-out 1-Day	17-May	17-May	21-May	21-May	24-May	24-May
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet	18-May 21-May	18-May 21-May	22-May 23-May	22-May 23-May	24-May 25-May	24-May 25-May
Punch-out 1 Day	22-May	22-May	24-May	24-May	29-May	29-May
Plumbing Trim	22-May	22-May	24-May	24-May	30-May	30-May
HVAC Trim Finish	22-May	22-May	24-May	24-May	30-May	30-May
Sprinkler Trim Out	Please trim out between 24-May and 29-May					
Touch up Painting	23-May 24-May	23-May 24-May	25-May 29-May	25-May 29-May	31-May 1-Jun	31-May 1-Jun
install closet shelves	25-May	25-May	30-May	30-May	4-Jun	4-Jun
Knob Out and Towel Bars	25-May	25-May	30-May	30-May	4-Jun	4-Jun
Punch-out 1 Day	29-May	29-May	31-May	31-May	5-Jun	5-Jun
Appliance Delivery	1-Jun					
Final Cleaning	31-May	31-May	31-May	6-Jun	6-Jun	6-Jun
EXTERIOR FINISHES(Approximate Dates)						
Garage Door(s)	none	none	none	1-Jan	install opener on 6/5	install opener on 6/5
Siding/Shutters	complete					
Stone Installation(Ext.)	complete					
Gutters & Downspouts	will call					
Flat Work Schedule	in progress					
Porch Wrap & Railing	29-May	29-May	30-May	30-May	31-May	1-Jun
Finish Grade and Sod	spring					
UTILITIES AND OTHER ITEMS						
Alarm / Knox Box	ready now					
Connectivity U- Internet						
Parking Lot Striping	schedule after flatwork and parking lot cleaning (around June 1st should be good)					
Permanent Electric	complete					
Water Meter	ready now - tagged and called in					



Contact Adam with Scheduling Questions - (309)-212-5979 - adam@signaturehomes.ws

103 Abbey - 12 Unit - **First Floor** - See address plan

updated 5/15/18

TRADE PARTNERS/ SUPPLIERS	Unit 1	Unit 4	Unit 5	Unit 8	Unit 9	Unit 12
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall	complete					
Paint Walls	complete					
Prep Floors	Flooring Surfaces- ready to prep now					
INTERIOR FINISHES PRIOR TO CARPET						
Install Vinyl Plank and Vinyl Tile	-	-	-	10-May	15-May	10-May 15-May
Deliver Cabinets to Units	complete			complete		
Trim Carpenter	BRET	Brett	BRET	KENT	Kent	KENT
Set Cabinets	-	16-May	16-May	16-May	17-May	17-May
Install tops	22-May					
Interior Trim and Doors	11-May 16-May	11-May 17-May	16-May 18-May	23-May 25-May	25-May 29-May	30-May 31-May
Painting	17-May 18-May	18-May 21-May	21-May 23-May	29-May 30-May	30-May 31-May	1-Jun 4-Jun
Electrical Finish	21-May	22-May	24-May	31-May	1-Jun	5-Jun
Punch-out 1-Day	21-May	22-May	24-May	31-May	1-Jun	5-Jun
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet	22-May	23-May	25-May	1-Jun 4-Jun	4-Jun	6-Jun
Punch-out 1 Days	23-May	24-May	29-May	4-Jun	5-Jun	7-Jun
Plumbing Trim	23-May	24-May	29-May	5-Jun	5-Jun	7-Jun
HVAC Trim Finish	23-May	24-May	29-May	5-Jun	5-Jun	7-Jun
Sprinkler Trim Out	Please trim out between 29-May and 1-Jun					
Touch up Painting	24-May 25-May	25-May 29-May	30-May 31-May	6-Jun 7-Jun	6-Jun 8-Jun	8-Jun 11-Jun
install closet shelves	29-May	30-May	1-Jun	8-Jun	11-Jun	12-Jun
Knob Out and Towel Bars	29-May	30-May	1-Jun	8-Jun	11-Jun	12-Jun
Punch-out 1 Day	30-May	31-May	4-Jun	11-Jun	12-Jun	13-Jun
Appliance Delivery	15-Jun					
Final Cleaning	6-Jun	6-Jun	6-Jun	14-Jun	14-Jun	14-Jun
EXTERIOR FINISHES(Approximate Dates)						
Garage Door(s)	none	none	none	none	install opener on 6/5	install opener on 6/5
Porch Wrap/Deck	4-Jun	4-Jun	6-Jun	6-Jun	7-Jun	7-Jun