

| TRADE PARTNERS/ SUPPLIERS | Unit 2 | Unit 3 | Unit 6 | Unit 7 | Unit 10 | Unit 11 |
|--|----------|--------|--------|--------|-----------------------|-----------------------|
| Insulation | - | - | - | - | - | - |
| DRYWALL TO UNDERLAYMENT STAGE(INTERIOR) | | | | | | |
| Drywall | complete | | | | | |
| Paint Walls | complete | | | | | |
| Prep Floors | - | - | - | - | - | - |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | | |
| Install Vinyl Plank and Vinyl Tile | - | - | - | - | - | - |
| Deliver Cabinets to Units | - | | | | | |
| Trim Carpenter | BRET | Bret | Kent | Bret | Kent | KENT |
| Set Cabinets | - | - | - | - | - | - |
| install tops with skytrack | - | | | | | |
| Interior Trim and Doors | - | - | - | - | - | - |
| Painting | - | - | - | - | - | - |
| Electrical Finish | - | - | - | - | - | - |
| Punch-out 1-Day | - | - | - | - | - | - |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | | |
| Carpet | - | - | - | - | - | - |
| Punch-out 1 Day | - | - | - | - | - | - |
| Plumbing Trim | - | - | - | - | - | - |
| HVAC Trim Finish | - | - | - | - | - | - |
| Sprinkler Trim Out | - | | | | | |
| Touch up Painting | - | - | - | - | - | - |
| install closet shelves | - | - | - | - | - | - |
| Knob Out and Towel Bars | - | - | - | - | - | - |
| Punch-out 1 Day | - | - | - | - | - | - |
| Appliance Delivery | - | | | | | |
| Final Cleaning | - | - | - | - | - | - |
| EXTERIOR FINISHES(Approximate Dates) | | | | | | |
| Garage Door(s) | none | none | none | 1-Jan | install opener on 6/5 | install opener on 6/5 |
| Siding/Shutters | complete | | | | | |
| Stone Installation(Ext.) | complete | | | | | |
| Gutters & Downspouts | 11-Jun | | | | | |
| Flat Work Schedule | complete | | | | | |
| Porch Wrap & Railing | - | - | - | - | - | - |
| Finish Grade and Sod | 11-Jun | | | | | |
| UTILITIES AND OTHER ITEMS | | | | | | |
| Alarm / Knox Box | - | | | | | |
| Connectivity U- Internet | - | | | | | |
| Parking Lot Striping | - | | | | | |
| Permanent Electric | - | | | | | |
| Water Meter | - | | | | | |



Contact Adam with Scheduling Questions - (309)-212-5979 - adam@signaturehomes.ws

103 Abbey - 12 Unit - **First Floor** - See address plan

updated 6/11/18

| TRADE PARTNERS/ SUPPLIERS | Unit 1 | Unit 4 | Unit 5 | Unit 8 | Unit 9 | Unit 12 |
|--|----------|--------|--------|--------------|-----------------------|-----------------------|
| DRYWALL TO UNDERLAYMENT STAGE(INTERIOR) | | | | | | |
| Drywall | | | | | | complete |
| Paint Walls | | | | | | complete |
| Prep Floors | | | | | | complete |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | | |
| Install Vinyl Plank and Vinyl Tile | - | - | - | - | - | - |
| Deliver Cabinets to Units | complete | | | complete | | |
| Trim Carpenter | BRET | Brett | BRET | KENT | Kent | KENT |
| Set Cabinets | - | - | - | - | - | - |
| Install tops | - | | | | | |
| Interior Trim and Doors | - | - | - | - | - | - |
| Painting | - | - | - | - | - | - |
| Electrical Finish | - | - | - | - | - | - |
| Punch-out 1-Day | - | - | - | - | - | - |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | | |
| Carpet | - | - | - | - | - | - |
| Punch-out 1 Days | - | - | - | - | - | - |
| Plumbing Trim | - | - | - | - | - | - |
| HVAC Trim Finish | - | - | - | - | - | - |
| Sprinkler Trim Out | - | | | | | |
| Touch up Painting | - | - | - | 8-Jun 11-Jun | 8-Jun 12-Jun | 8-Jun 12-Jun |
| install closet shelves | - | - | - | 12-Jun | 13-Jun | 13-Jun |
| Knob Out and Towel Bars | - | - | - | 12-Jun | 13-Jun | 13-Jun |
| Punch-out 1 Day | - | - | - | 13-Jun | 14-Jun | 14-Jun |
| Appliance Delivery | 13-Jun | | | | | |
| Final Cleaning | 6-Jun | 6-Jun | 6-Jun | 15-Jun | 15-Jun | 15-Jun |
| EXTERIOR FINISHES(Approximate Dates) | | | | | | |
| Garage Door(s) | none | none | none | none | install opener on 6/5 | install opener on 6/5 |
| Porch Wrap/Deck | - | - | - | - | - | - |