

<b>TRADE PARTNERS/ SUPPLIERS</b>	381 Liberty on the Lake 410 Capitol Drive	
Customer	Spec Home	
Foundation Stage(approx.2 1/2 weeks)	Complete	
Framing Stage(approx. 2 1/2 weeks)	Complete	
<b>Insulate Tubs</b>	Complete	
Fireplace/Cap	complete	
Plumbing& HVAC rough-in	complete	
Chases/Basement Framing	complete	
Electrical rough-in	complete	
Framing Inspection/Fire caulk	complete	
Insulation	complete	
<b>DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)</b>		
Drywall	complete	
Paint Walls	complete	
Sand Floors/ Underlay/Tub Surround	tub surround needed	
Fireplace Surround	2.17.17	
<b>INTERIOR FINISHES PRIOR TO CARPET</b>		
Tile and Wood Floors	2.16.17	2.21.17
Tile Tub Surround/backsplash	will call	
Paint/Stain stair parts, mantle, scribe	2.21.17	
Interior Trim and Doors	2.22.17	3.1.17
Install Mantle (book cases if appl.)	3.1.17	
Painting	3.2.17	3.6.17
Plumbing Trim	3.7.17	
Electrical Finish/Measure mirrors	3.8.17	
Install Mirrors	hanging	
install central vac covers	none	
Punch-out 1-Day	3.9.17	
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>		
Carpet	3.10.17	3.13.17
Punch-out 2 Days	3.14.17	3.15.17
HVAC/Fireplace Trim Finish	3.16.17	
Touch up Painting	3.17.17	3.21.17
install closet shelves	3.22.17	
Knob Out and Towel Bars	3.23.17	
Punch-out 1 Day	3.24.17	
Final Cleaning	3.27.17	
<b>EXTERIOR FINISHES(Approximate Dates)</b>		
Roofing	Complete	
Garage Door(s)	complete	
Siding/Shutters	complete	
Brick / Stone Installation(Ext.)	will call	
Gutters & Dounspouts	will call	
Flat Work Schedule	will call	
Porch Wrap/Deck if required		
Finish Grade and Sod		
<b>UTILITIES</b>		
Gas Meter	Complete	
Permanent Electric	Complete	
Water Meter		