

# Signature Homes - Bill Ventimiglia



9/1/2017

<b>SUB-CONTRACTOR/ SUPPLIER</b>	<b>668 WC</b> 2812 W. Arden Way	<b>663 WC</b> 11211 N. Greenview Ln.			
<b>House sq. ft.</b>	2183 Sq. Ft. + 772 Base.	2125 Sq. Ft. + 804 Base.			
<b>Customer / Inspector</b>	Spec. Chris Franks	Spec. Bill Dodd			
<b>Foundation Stage(approx.2 1/2 weeks)</b>	complete	complete			
<b>Framing Stage(approx. 2 1/2 weeks)</b>	complete	complete			
<b>ROUGH INS PRIOR TO DRYWALL</b>					
<b>Insulate Tub Walls / Set Fireplace</b>	complete	complete			
<b>Plumbing&amp; HVAC rough-in</b>	complete	complete			
<b>Chases/Basement Framing</b>	complete	complete			
<b>Electrical/Cable/Central Vac Rough In</b>	complete	complete			
<b>Framing Inspection</b>	complete	complete			
<b>Insulation</b>	complete	complete			
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
<b>Drywall</b>	complete	complete			
<b>Paint Walls</b>	complete	complete			
<b>Sand Floors/ Underlay Floors</b>	complete	complete			
<b>Fireplace Surround</b>	complete	complete			
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
<b>Tile, Vinyl, Hard Wood</b>	complete	complete			
<b>Tile Tub Surround</b>	complete	complete			
<b>Paint/ Stain stair parts by:</b>	complete	complete			
<b>Interior Trim and Doors</b>	complete	31-Aug	8-Sep		
<b>Install Mantle (book cases if appl.)</b>	complete		8-Sep		
<b>Painting</b>	complete	11-Sep	14-Sep		
<b>Plumbing</b>	asap	21-Sep	22-Sep		
<b>Electrical Finish</b>	asap	21-Sep	22-Sep		
<b>Measure Mirrors/ Install by</b>	1-Sep				
<b>Set Up Fireplace/Install Central Vac Covers</b>	complete	22-Sep	22-Sep		
<b>Punchout 2-Days</b>	complete	22-Sep	25-Sep		
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
<b>Final Painting</b>	complete	15-Sep	20-Sep		
<b>Carpet</b>	5-Sep	6-Sep	26-Aug	27-Sep	
<b>Finish HVAC / Punchout Day 3</b>	7-Sep	7-Sep	28-Sep	28-Sep	
<b>Install Closet Shelves</b>		8-Sep		29-Sep	
<b>Knob Out/Towel Bars</b>		8-Sep		29-Sep	
<b>Final Day of Punchout</b>		8-Sep		29-Sep	
<b>Touch up painting</b>		will call		will call	
<b>Final Cleaning</b>		will call		will call	
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
<b>Roofing</b>	complete	complete			
<b>Garage Door(s)</b>	complete	complete			
<b>Siding/Shutters</b>	complete	complete			
<b>Brick Installation(Ext.)</b>	complete	complete			
<b>Gutters &amp; Dounspouts</b>	asap	asap			
<b>Flat Work Schedule</b>	complete	complete			
<b>Porch Wrap/Deck if required</b>	asap	asap			
<b>Finish Grade and Sod</b>	will call	will call			
<b>UTILITIES</b>					
<b>Gas Meter</b>	complete	complete			
<b>Permanent Electric</b>	complete	complete			
<b>Water Meter</b>	complete	complete			

<b>SUB-CONTRACTOR/ SUPPLIER</b>					
House sq. ft.					
Customer					
Foundation Stage(approx.2 1/2 weeks)					
Framing Stage(approx. 2 1/2 weeks)					
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Insulate Tub Walls / Set Fireplace					
Plumbing& HVAC rough-in					
Chases/Basement Framing					
Electrical/Cable rough-in					
Framing Inspection					
Insulation					
<b>DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)</b>					
Drywall					
Paint Walls					
Sand Floors/ Underlay Floors					
Fireplace Surround					
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood					
Tile Tub Surround					
Paint/ Stain stair parts by:					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting					
Plumbing					
Electrical Finish					
Measure Mirrors/ Install by					
Set Up Fireplace/Install Central Vac Covers					
Punchout 2-Days					
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Final Painting					
Carpet					
Finish HVAC / Punchout Day 3					
Install Closet Shelving					
Knob Out/Towel Bars					
Final Day of Punchout					
Touch up Painting					
Final Cleaning					
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
<b>UTILITIES</b>					
Gas Meter					
Permanent Electric					
Water Meter					