

Lot #	708 S. Vine Street	165 Prairie Meadows	219 Wills Trace	308 Will Trace	310 Wills Trace
Address	708 S. Vine Street	303 Banbury Drive	5110 Stonebridge	5104 Emmas Way	5016 Emmas Way
House sq. ft.	custom 2236	Justin	Brookline	Weldon	Justin
Customer	Pinkstaff	Lorenzana	Chen	spec	spec
Foundation Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	complete	complete	complete	complete	complete
Plumbing& HVAC rough-in	complete	complete	complete	complete	complete 19-Mar
Basement Framing	complete	complete	complete	complete	complete
Electrical and Central Vac rough-in	complete	complete	complete	complete	complete 21-Mar
Framing Inspection	30-Jan	complete	complete	complete	complete
Insulation	complete	complete	complete	complete	29-Mar 1-Apr
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	complete	complete 8-Mar	complete	2-Apr 15-Apr
Paint Walls/Stain wood parts at shop	complete	complete	complete	complete	16-Apr
Sand Floors/ Underlay Floors	complete	complete	complete	complete	17-Apr
Brick / tile Fireplace	complete	complete	complete	complete	18-Apr
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	complete	complete	13-Mar 18-Mar	complete	18-Apr 22-Apr
Deliver stained wood parts for installation	complete	complete	19-Mar	complete	23-Apr
Interior Trim and Doors	complete	Install cabinets 3/25	19-Mar 22-Mar	28-Mar 3-Apr	23-Apr 29-Apr
Install Mantle (book cases if appl.)	none	complete	22-Mar	3-Apr	29-Apr
Tile Tub Surround	complete	complete	25-Mar 26-Mar	4-Apr 5-Apr	30-Apr 1-May
Painting / Patch Walls	complete	complete	25-Mar 27-Mar	4-Apr 8-Apr	30-Apr 2-May
Measure for cabinet glass/shower doors	complete	complete	27-Mar	8-Apr	2-May
Electrical and Plumbing trim out	complete	complete	28-Mar 29-Mar	9-Apr 10-Apr	3-May 6-May
Set up fireplace/install central vac covers	complete	complete	29-Mar	10-Apr	6-May
Punchout Day 1 and 2	complete	complete	4-Apr 5-Apr	11-Apr 12-Apr	7-May 8-May
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	complete	complete	8-Apr 9-Apr	15-Apr 16-Apr	9-May 10-May
HVAC Finish	complete	complete	10-Apr	17-Apr	13-May
Punchout Day 3	complete	complete	10-Apr	17-Apr	13-May
Touch up Painting	complete 18-Mar	complete	11-Apr 16-Apr	18-Apr 23-Apr	14-May 17-May
Install closet shelves, Shower doors and glass	complete	complete	17-Apr	24-Apr	20-May
Knob Out and Towel Bars	complete	complete	17-Apr	24-Apr	20-May
Punchout Day 4	complete	21-Mar 28-Mar	18-Apr	25-Apr	21-May
Cleaning	complete	29-Mar	19-Apr	26-Apr	22-May
Walkthrough/punchlists	1-Apr 5-Apr	1-Apr	22-Apr 26-Apr	29-Apr 3-May	23-May 29-May
Touch up Cleaning	8-Apr	4-Apr	29-Apr	6-May	30-May
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete	complete	complete	Complete	READY
Garage Door(s)	complete	complete	complete	Complete	4/12 openers
Siding/Shutters	complete	complete	complete	Complete	READY
Brick Installation(Ext.)	READY	READY	READY	READY	
Gutters & Dounspouts					
Flat Work Schedule	READY	READY	READY	READY	
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	complete	complete	complete	complete	called in
Permanent Electric	complete	complete	complete	complete	called in
Water Meter	complete	complete	complete	complete	called in

Lot #	Melby Build out		200 Fieldstone		1302 Prairie Fields		304 Wills Trace		249 Prairie Meadows		
Address	314 S. Neils Street		1311 Fieldstone		105 Blazing Star		5112 Emmas Way		408 London Way		
House sq. ft.	Chiropractic Clinic		Marabel II		Weldon		Justin		Justin II		
Customer	Melby		Huffman/Richardson		spec		Moeller		Haack		
Foundation Stage(approx.2 1/2 weeks)	complete		complete		complete		pouring basement 3/29		in progress		
Framing Stage(approx. 2 1/2 weeks)	7-Mar	15-Mar	complete		complete		1-Apr	9-Apr	10-Apr		
ROUGH INS PRIOR TO DRYWALL											
Fireplace/Cap	none		complete		29-Mar		10-Apr				
Plumbing& HVAC rough-in	18-Mar	20-Mar	complete		29-Mar 2-Apr		10-Apr 12-Apr				
Basement Framing	none		complete		perimeter only		perimeter only				
Electrical and Central Vac rough-in	21-Mar	29-Mar	complete		3-Apr 4-Apr		15-Apr 16-Apr				
Framing Inspection	1-Apr		complete		5-Apr		17-Apr 18-Apr				
Insulation	2-Apr		28-Mar	29-Mar	8-Apr 9-Apr		19-Apr 22-Apr				
DRYWALL TO UNDERLAYMENT STAGE											
Drywall	3-Apr	11-Apr	1-Apr	15-Apr	10-Apr 23-Apr		23-Apr				
Paint Walls/Stain wood parts at shop	12-Apr		16-Apr		24-Apr						
Sand Floors/ Underlay Floors	none		17-Apr		25-Apr						
Fireplace surround	none		18-Apr		26-Apr						
INTERIOR FINISHES PRIOR TO CARPET											
Tile, Vinyl, Hard Wood	15-Apr	16-Apr	18-Apr	22-Apr	26-Apr 30-Apr						
Deliver stained wood parts for installation	none\		23-Apr		1-May						
Interior Trim and Doors	17-Apr	18-Apr	23-Apr 29-Apr		1-May 6-May						
Install Mantle (book cases if appl.)	none		29-Apr		6-May						
Tile Tub Surround	none		30-Apr 1-May		7-May 8-May						
Painting / Patch Walls	19-Apr	22-Apr	30-Apr 2-May		7-May 9-May						
Measure for cabinet glass/shower doors	none		2-May		9-May						
Electrical and Plumbing trim out	23-Apr		3-May 6-May		10-May 13-May						
Set up fireplace/install central vac covers	none		6-May		13-May						
Punchout Day 1 and 2	23-Apr	24-Apr	7-May 8-May		14-May 15-May						
INTERIOR FINISHES- CARPET TO FINAL CLEANING											
Carpet	25-Apr		9-May 10-May		16-May 17-May						
HVAC Finish	26-Apr		13-May		20-May						
Punchout Day 3	26-Apr		13-May		20-May						
Touch up Painting	29-Apr	30-Apr	14-May 16-May		21-May 24-May						
Install closet shelves, Shower doors and glass	none		17-May		28-May						
Knob Out and Towel Bars	1-May		17-May		28-May						
Punchout Day 4	1-May		20-May		29-May						
Cleaning	2-May		21-May		30-May						
Walkthrough/punchlists	3-May		22-May 30-May		31-May 6-Jun						
Touch up Cleaning	TBD		31-May		7-Jun						
EXTERIOR FINISHES(Approximate Dates)											
Roofing	none		Ready		Ready						
Garage Door(s)	none		READY		Ready						
Siding/Shutters	none		Ready		Ready						
Brick Installation(Ext.)	none										
Gutters & Dounspouts	none										
Flat Work Schedule	none										
Porch Wrap/Deck if required	none										
Finish Grade and Sod	none										
UTILITIES											
Gas Meter	complete		called in		called in						
Permanent Electric	complete		called in		called in						
Water Meter	complete		called in		called in						

Lot #	242 Prairie Meadows	230 Prairie Meadows	1323 Prairie Fields	135 Wills Trace	235 Prairie Meadows
Address	310 London Way	405 London Way	106 Blazing Star	5107 Jacks Blvd	309 London Way
House sq. ft.	Justin	Weldon II	Weldon	Streamwood	Brookline
Customer	Miller	Markiewicz	Ray/Fann	spec	spec
Foundation Stage(approx.2 1/2 weeks)	in progress	in progress	READY	READY	plans
Framing Stage(approx. 2 1/2 weeks)					
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap					
Plumbing& HVAC rough-in					
Basement Framing					
Electrical and Central Vac rough-in					
Framing Inspection					
Insulation					
DRYWALL TO UNDERLAYMENT STAGE					
Drywall					
Paint Walls/Stain wood parts at shop					
Sand Floors/ Underlay Floors					
Fireplace surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Deliver stained wood parts for installation					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Tile Tub Surround					
Painting / Patch Walls					
Measure for cabinet glass/shower doors					
Electrical and Plumbing trim out					
Set up fireplace/install central vac covers					
Punchout Day 1 and 2					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish					
Punchout Day 3					
Touch up Painting					
Install closet shelves, Shower doors and glass					
Knob Out and Towel Bars					
Punchout Day 4					
Cleaning					
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					

Lot #	211 Prairie Meadows				
Address	308 Denton Drive				
House sq. ft.	Summerbrooke				
Customer	spec				
Foundation Stage(approx. 2 1/2 weeks)	plans				
Framing Stage(approx. 2 1/2 weeks)					
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap					
Plumbing& HVAC rough-in					
Basement Framing					
Electrical and Central Vac rough-in					
Framing Inspection					
Insulation					
DRYWALL TO UNDERLAYMENT STAGE					
Drywall					
Paint Walls/Stain wood parts at shop					
Sand Floors/ Underlay Floors					
Fireplace surround					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Deliver stained wood parts for installation					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Tile Tub Surround					
Painting / Patch Walls					
Measure for cabinet glass/shower doors					
Electrical and Plumbing trim out					
Set up fireplace/install central vac covers					
Punchout Day 1 and 2					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish					
Punchout Day 3					
Touch up Painting					
Install closet shelves, Shower doors and glass					
Knob Out and Towel Bars					
Punchout Day 4					
Cleaning					
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					