

LOT NUMBER	315 Prairie Meadows		403 Lake Falls		290 Liberty on the Lake		207 Liberty on the Lake		405 Lake Falls		125 A Legends	
ADDRESS	403 Bradford		501 Lake Falls Blvd.		3613 Freedom		3616 Freedom		419 Lake Falls Blvd.		3209 Palmer Drive	
CUSTOMER	spec		spec		spec		spec		Dees		Moore	
Foundation Stage (approx. 2 1/2 weeks)	-		-		-		-		-		10-Oct	6-Nov
Framing Stage (approx. 1 1/2 weeks)	-		-		-		-		23-Oct	6-Nov	7-Nov	13-Nov
Insulate Tubs / Chases	-		-		-		-		7-Nov		14-Nov	
Plumbing & HVAC rough-in	-		-		-		-		8-Nov		none	
Install fireplace/Cap	-		-		-		-		7-Nov	12-Nov	14-Nov	16-Nov
Basement soffits	-		-		-		none		13-Nov		19-Nov	
Electrical, central vac, radon rough-in	-		-		-		-		13-Nov	15-Nov	19-Nov	20-Nov
Framing Inspection / Fire caulk	-		-		-		-		16-Nov		21-Nov	
Insulation	-		-		-		5-Nov	6-Nov	19-Nov	20-Nov	26-Nov	27-Nov
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)												
Drywall	-		18-Oct	2-Nov	2-Nov	16-Nov	7-Nov	16-Nov	21-Nov	12-Jan	28-Nov	12-Dec
Paint Walls / stain stair parts & mantle	-		5-Nov		19-Nov		26-Nov		13-Dec		13-Dec	
Sand Floors / Underlay floors	-		6-Nov		20-Nov		27-Nov		14-Dec		14-Dec	
Fireplace Surround	-		w/ exterior		w/ exterior		w/ exterior		w/ exterior		w/ exterior	
INTERIOR FINISHES PRIOR TO CARPET												
Tile and Wood Floors	30-Oct	2-Nov	6-Nov	9-Nov	20-Nov	27-Nov	28-Nov	30-Nov	14-Dec	19-Dec	14-Dec	18-Dec
Protect Floors	2-Nov		9-Nov		27-Nov		3-Dec		19-Dec		18-Dec	
Interior Trim and Doors	5-Nov	9-Nov	12-Nov	19-Nov	28-Nov	5-Dec	3-Dec	7-Dec	20-Dec	4-Jan	19-Dec	26-Dec
Install Mantle & Custom Cabinetry	5-Nov		12-Nov		28-Nov		3-Dec		20-Dec		19-Dec	
Paint trim / patch walls	12-Nov	15-Nov	20-Nov	27-Nov	6-Dec	11-Dec	10-Dec	13-Dec	7-Jan	11-Jan	27-Dec	31-Dec
Tile shower & Tub surround	complete before 21-Nov		complete before 4-Dec		complete before 18-Dec		complete before 20-Dec		complete before 18-Jan		complete before 7-Jan	
Electrical trim out	16-Nov	19-Nov	28-Nov	29-Nov	12-Dec	13-Dec	14-Dec	17-Dec	14-Jan	16-Jan	2-Jan	3-Jan
install central vac covers	none		none		none		none		none		none	
Measure cabinet glass / shower doors	will call		will call		will call		will call		will call		will call	
Punch-out 1-Day	20-Nov		-		13-Dec		18-Dec		16-Jan		4-Jan	
INTERIOR FINISHES- CARPET TO FINAL CLEANING												
Carpet	20-Nov	21-Nov	30-Nov	3-Dec	14-Dec	17-Dec	18-Dec	19-Dec	16-Jan	17-Jan	4-Jan	
Punch-out Day 2	26-Nov		4-Dec		18-Dec		20-Dec		18-Jan		7-Jan	
Plumbing and HVAC trim out	26-Nov		4-Dec		18-Dec		20-Dec		18-Jan		7-Jan	
Set up fireplace	will call		will call		will call		will call		will call		none	
Final Painting	27-Nov	30-Nov	5-Dec	10-Dec	19-Dec	21-Dec	21-Dec	28-Dec	21-Jan	25-Jan	8-Jan	11-Jan
Install closet shelving	3-Dec		11-Dec		27-Dec		31-Dec		28-Jan		14-Jan	
Knob Out and Towel Bars	3-Dec		11-Dec		27-Dec		31-Dec		28-Jan		14-Jan	
Punch-out Day 3/4	3-Dec	4-Dec	12-Dec	13-Dec	26-Dec	28-Dec	2-Jan	3-Jan	29-Jan	30-Jan	15-Jan	16-Jan
Final Cleaning	5-Dec		14-Dec		31-Dec		4-Jan		31-Jan		17-Jan	
Walkthrough punchlist / paint touch up												
Touch up clean												
EXTERIOR FINISHES(Approximate Dates)												
Roofing	-		-		-		-		-		14-Nov	
Garage Door(s)	-		-		-		12-Nov		27-Nov		3-Dec	
Siding/Shutters	in progress		ready now		ready now		ready now		will call		will call	
Brick / Stone Installation (Ext.)	ready now		will call		will call		will call		will call		will call	
Gutters & Dounspouts	will call		will call		will call		will call		will call		will call	
Flat Work Schedule	-		-		ready now		ready now		will call		will call	
Porch Wrap/Deck if required	ready now		will call		will call		will call		will call		will call	
Finish Grade and Sod	spring		spring		spring		spring		spring		spring	
UTILITIES												
Gas Meter	-		-		-		ready now					
Permanent Electric	ready now		ready now		-		ready now		temp pole		temp pole meter needed	
Water Tap	-		-		ready now		-					
Water Meter	-		-		-		-					

LOT NUMBER	402 Wills Trace					
ADDRESS	5001 Emmas Way					
CUSTOMER	spec					
Foundation Stage (approx. 2 1/2 weeks)	-					
Framing Stage (approx. 1 1/2 weeks)	14-Nov 20-Nov					
Insulate Tubs / Chases	21-Nov					
Plumbing & HVAC rough-in	21-Nov 27-Nov					
Install fireplace/Cap	26-Nov					
Basement soffits	none					
Electrical, central vac, radon rough-in	28-Nov 30-Nov					
Framing Inspection / Fire caulk	3-Dec					
Insulation	4-Dec 5-Dec					
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall						
Paint Walls / stain stair parts & mantle						
Sand Floors / Underlay floors						
Fireplace Surround						
INTERIOR FINISHES PRIOR TO CARPET						
Tile and Wood Floors						
Protect Floors						
Interior Trim and Doors						
Install Mantle & Custom Cabinetry						
Paint trim / patch walls						
Tile shower & Tub surround						
Electrical trim out						
install central vac covers						
Measure cabinet glass / shower doors						
Punch-out 1-Day						
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet						
Punch-out Day 2						
Plumbing and HVAC trim out						
Set up fireplace						
Final Painting						
Install closet shelving						
Knob Out and Towel Bars						
Punch-out Day 3/4						
Final Cleaning						
Walkthrough punchlist / paint touch up						
Touch up clean						
EXTERIOR FINISHES(Approximate Dates)						
Roofing	21-Nov					
Garage Door(s)						
Siding/Shutters						
Brick / Stone Installation (Ext.)						
Gutters & Dounspouts						
Flat Work Schedule						
Porch Wrap/Deck if required						
Finish Grade and Sod						
UTILITIES						
Gas Meter						
Permanent Electric	temp pole					
Water Tap						
Water Meter						