

LOT NUMBER	315 Prairie Meadows	403 Lake Falls	290 Liberty on the Lake	207 Liberty on the Lake	405 Lake Falls	125 A Legends
ADDRESS	403 Bradford	501 Lake Falls Blvd.	3613 Freedom	3616 Freedom	419 Lake Falls Blvd.	3207 Palmer Drive
CUSTOMER	spec	spec	spec	spec	Dees	Moore
Foundation Stage (approx. 2 1/2 weeks)	-	-	-	-	-	-
Framing Stage (approx. 1 1/2 weeks)	-	-	-	-	-	-
Insulate Tubs / Chases	-	-	-	-	-	-
Plumbing & HVAC rough-in	-	-	-	-	-	-
Install fireplace/Cap	-	-	-	-	-	none
Basement soffits	-	-	-	none	-	-
Electrical, central vac, radon rough-in	-	-	-	-	-	-
Framing Inspection / Fire caulk	-	-	-	-	-	-
Insulation	-	-	-	-	-	-
<b>DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)</b>						
Drywall	-	-	-	-	28-Nov 24-Dec	6-Dec 24-Dec
Paint Walls / stain stair parts & mantle	-	-	-	-	26-Dec 27-Dec	26-Dec
Sand Floors / Underlay floors	-	-	-	-	28-Dec	27-Dec
Fireplace Surround	-	w/ exterior	-	-	1st floor ready now	none
<b>INTERIOR FINISHES PRIOR TO CARPET</b>						
Tile and Wood Floors	-	-	-	-	28-Dec 4-Jan	27-Dec 31-Dec
Protect Floors	-	-	-	-	5-Jan	2-Jan
Interior Trim and Doors	-	-	-	-	7-Jan 18-Jan	2-Jan 7-Jan
Install Mantle & Custom Cabinetry	-	-	-	-	8-Jan	2-Jan
Paint trim / patch walls	-	-	-	-	21-Jan 25-Jan	8-Jan 10-Jan
Tile shower & Tub surround	-	-	-	-	complete before plumbing trim	complete before plumbig trim
Electrical trim out	-	READY NOW	READY NOW	READY NOW	28-Jan 30-Jan	11-Jan 14-Jan
install central vac covers	none	none	none	none	none	none
Measure cabinet glass / shower doors	-	-	-	-	will call	will call
Punch-out 1-Day	-	-	-	-	30-Jan	15-Jan
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>						
Carpet / Install Countertops	-	-	-	20-Dec 21-Dec	30-Jan	15-Jan
Punch-out Day 2	-	-	-	26-Dec	31-Jan	16-Jan
Plumbing and HVAC trim out	-	-	-	27-Dec	31-Jan	16-Jan
Set up fireplace	-	ready now	ready now	will call	will call	none
Final Painting	-	-	-	28-Dec 2-Jan	1-Feb 8-Feb	17-Jan 21-Jan
Install closet shelving	-	-	21-Dec	3-Jan	11-Feb	22-Jan
Knob Out and Towel Bars	-	-	21-Dec	3-Jan 4-Jan	11-Feb	22-Jan
Punch-out Day 3/4	-	18-Dec 21-Dec	26-Dec 27-Dec	7-Jan 9-Jan	12-Feb 13-Feb	23-Jan 24-Jan
Final Cleaning	-	-	28-Dec	10-Jan	14-Feb	25-Jan
Walkthrough punchlist / paint touch up	-	-	-	-	18-Feb 21-Feb	-
Touch up clean	-	2-Jan	-	-	22-Feb	-
<b>EXTERIOR FINISHES(Approximate Dates)</b>						
Roofing	-	-	-	-	-	-
Garage Door(s)	-	-	-	-	-	-
Siding/Shutters	-	-	-	-	-	in progress
Brick / Stone Installation (Ext.)	-	READY NOW	-	finish columns	ready now	ready now
Gutters & Dounspouts	will call	will call	will call	will call	will call	will call
Flat Work Schedule	-	-	in progress	in progress	ready now	ready now
Porch Wrap/Deck if required	ready now	need stone columns	ready now	will call	will call	will call
Finish Grade and Sod	spring	spring	spring	spring	spring	spring
<b>UTILITIES</b>						
Gas Meter	-	-	-	-	-	-
Permanent Electric	-	-	-	ready now	ready now	ready now
Water Tap	-	-	-	-	ready now	-
Water Meter	-	-	-	-	-	-

