

LOT NUMBER	10 Liberty Condos		9 Liberty Condos		285 Liberty on the Lake			
ADDRESS	3915 Liberty Circle		3913 Liberty Circle		3623 Freedom			
CUSTOMER	Spec		Spec		BASEMENT FINISH			
Foundation Stage (approx. 2 1/2 weeks)	7-May	25-May	9-May	25-May	-			
Framing Stage (approx. 1 1/2 weeks)	29-May	1-Jun	4-Jun	8-Jun	-			
DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)								
Insulate Tubs / Chases					-			
Install fireplace/Cap					-			
Plumbing & HVAC rough-in					-			
Basement soffits					-			
Electrical, central vac, radon rough-in					-			
Framing Inspection / Fire caulk					22-May			
Insulation					-			
DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)								
Drywall					23-May	1-Jun		
Paint Walls / stain stair parts & mantle					-			
Sand Floors / Underlay floors					-			
Fireplace Surround					-			
INTERIOR FINISHES PRIOR TO CARPET								
Tile and Wood Floors					4-Jun	5-Jun		
Protect Floors					5-Jun			
Interior Trim and Doors					5-Jun	6-Jun		
Install Mantle & Custom Cabinetry					-			
Paint trim / patch walls					7-Jun	8-Jun		
Tile shower & Tub surround					-			
Electrical trim out					11-Jun			
install central vac covers					none			
Measure cabinet glass / shower doors					-			
Punch-out 1-Day					11-Jun			
INTERIOR FINISHES- CARPET TO FINAL CLEANING								
Carpet					12-Jun	13-Jun		
Punch-out Day 2					13-Jun			
Plumbing and HVAC trim out					14-Jun			
Set up fireplace					-			
Final Painting					15-Jun	18-Jun		
Install closet shelving					19-Jun			
Knob Out and Towel Bars					19-Jun			
Punch-out Day 3/4					20-Jun			
Final Cleaning					21-Jun			
Walkthrough punchlist / paint touch up					25-Jun	29-Jun		
Touch up clean					5-Jul			
EXTERIOR FINISHES (Approximate Dates)								
Roofing	31-May		7-Jun		-			
Garage Door(s)	20-Jun		20-Jun		-			
Siding/Shutters					-			
Brick / Stone Installation (Ext.)					-			
Gutters & Downspouts					-			
Flat Work Schedule					-			
Porch Wrap/Deck if required					-			
Finish Grade and Sod					ready now			
UTILITIES								
Gas Meter					-			
Permanent Electric					-			
Water Tap					-			
Water Meter					-			