

LOT NUMBER	260 Liberty on the Lake		383 Liberty on the Lake		382 Liberty on the Lake		166 Chestnut Grove		202 Conway Farms		314 Wills Trace		
ADDRESS	1708 Eagle		406 Capitol St		408 Capitol St		4903 Sandcherry		1505 Halo Dr		5008 Emmas Way		
CUSTOMER	BASEMENT FINISH		spec		spec		Patel		Weber		Spec 2421 sq. ft.		
Foundation Stage (approx. 2 1/2 weeks)	-	-	-	-	-	-	-	-	-	-	-	-	
Framing Stage (approx. 1 1/2 weeks)	-	-	-	-	-	-	-	-	-	-	-	-	
Insulate Tubs / Chases	-	-	-	-	-	-	-	-	-	-	-	-	
Install fireplace/Cap	-	-	-	-	-	-	-	-	-	-	-	-	
Plumbing & HVAC rough-in	-	-	-	-	-	-	-	-	7-May	9-May	-	-	
Basement soffits	-	-	-	-	-	-	4-May	-	-	10-May	-	-	
Electrical, central vac, radon rough-in	-	-	-	-	-	-	30-Apr	4-Apr	-	10-May	14-May	-	
Framing Inspection / Fire caulk	-	-	-	-	-	-	7-Apr	-	-	15-May	-	-	
Insulation	-	-	-	-	-	-	7-Apr	9-Apr	-	15-May	16-May	-	
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)													
Drywall	1-May	11-May	-	-	-	-	9-May	23-May	-	17-May	1-Jun	17-Apr	8-May
Paint Walls / stain stair parts & mantle	11-May	-	-	-	-	-	23-May	-	-	1-Jun	-	8-May	-
Sand Floors / Underlay floors	-	-	-	-	-	-	24-May	-	-	4-Jun	-	9-May	-
Fireplace Surround	-	-	-	-	-	-	-	with exterior	-	with exterior	-	-	none
INTERIOR FINISHES PRIOR TO CARPET													
Tile and Wood Floors	14-May	15-May	-	-	-	-	24-May	29-May	-	5-Jun	8-Jun	9-May	11-May
Protect Floors	15-May	-	-	-	-	-	29-May	-	-	8-Jun	-	11-May	-
Interior Trim and Doors	15-May	17-May	-	-	-	-	29-May	5-May	-	11-Jun	15-Jun	14-May	18-May
Install Mantle & Custom Cabinetry	-	-	-	-	-	-	29-May	-	-	11-Jun	-	14-May	-
Paint trim / patch walls	18-May	22-May	-	-	-	-	5-Jun	8-Jun	-	18-Jun	21-Jun	21-May	24-May
Tile shower & Tub surround	-	-	-	-	-	-	-	-	complete before 15-Jun	-	-	complete before 31-May	-
Electrical trim out	23-May	-	-	-	-	-	11-Jun	12-Jun	-	22-Jun	25-Jun	25-May	28-May
install central vac covers	none	-	-	-	-	-	-	-	none	-	-	none	-
Measure cabinet glass / shower doors	-	-	ready now	-	ready now	-	-	-	will call	-	-	will call	-
Punch-out 1-Day	24-May	-	-	-	-	-	12-Jun	-	-	-	-	28-May	-
INTERIOR FINISHES- CARPET TO FINAL CLEANING													
Carpet	24-May	25-May	-	-	-	-	13-Jun	14-Jun	-	26-Jun	27-Jun	29-May	30-May
Punch-out Day 2	29-May	-	-	-	-	-	15-Jun	-	-	28-Jun	-	31-May	-
Plumbing and HVAC trim out	29-May	-	-	-	-	-	15-Jun	-	-	28-Jun	-	31-May	-
Set up fireplace	-	-	ready now	-	-	-	-	-	will call	-	-	none	-
Final Painting	30-May	1-Jun	-	-	-	-	18-Jun	21-Jun	-	29-Jun	5-Jun	1-Jun	6-Jun
Install closet shelving	4-Jun	-	-	-	-	-	22-Jun	-	-	6-Jun	-	7-Jun	-
Knob Out and Towel Bars	4-Jun	-	-	-	-	-	22-Jun	-	-	6-Jun	-	7-Jun	-
Punch-out Day 3/4	5-Jun	6-Jun	-	-	4-May	8-May	25-Jun	26-Jun	-	9-Jun	10-Jun	8-Jun	11-Jun
Final Cleaning	7-Jun	-	-	-	10-May	-	27-Jun	-	-	11-Jun	-	12-Jun	-
Walkthrough punchlist / paint touch up	11-Jun	14-Jun	-	-	-	-	29-Jun	4-Jul	-	13-Jun	18-Jun	-	-
Touch up clean	15-Jun	-	10-May	-	-	-	-	5-Jul	-	19-Jun	-	-	-
EXTERIOR FINISHES(Approximate Dates)													
Roofing	-	-	-	-	-	-	-	-	-	7-May	-	-	-
Garage Door(s)	-	-	-	-	-	-	11-May	-	-	22-May	-	-	-
Siding/Shutters	-	-	-	-	-	-	-	-	ready now	-	-	-	-
Brick / Stone Installation (Ext.)	-	-	-	-	-	-	14-May	-	-	will call	-	ready now	-
Gutters & Dounspouts	-	-	ready now	-	will call	-	will call	-	-	will call	-	will call	-
Flat Work Schedule	-	-	-	-	-	-	ready 5/14	-	-	28-May	-	-	-
Porch Wrap/Deck if required	-	-	-	-	7-May	-	will call	-	-	will call	-	will call	-
Finish Grade and Sod	ready now	-	ready now	-	ready now	-	will call	-	-	will call	-	will call	-
UTILITIES													
Gas Meter	-	-	-	-	-	-	ready now	-	-	ready now	-	-	-
Permanent Electric	-	-	-	-	-	-	ready now	-	-	will call	-	-	-
Water Tap	-	-	-	-	-	-	ready now	-	-	-	-	-	-
Water Meter	-	-	-	-	-	-	-	-	-	will call	-	ready now	-

LOT NUMBER	10 Liberty Condos		9 Liberty Condos		285 Liberty on the Lake			
ADDRESS	3915 Liberty Circle		3913 Liberty Circle		3623 Freedom			
CUSTOMER	Spec		Spec		BASEMENT FINISH			
Foundation Stage (approx. 2 1/2 weeks)	7-May	23-May	9-May	25-May	-			
Framing Stage (approx. 1 1/2 weeks)	24-May	30-May	31-May	6-Jun	14-May			
DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)								
Insulate Tubs / Chases	31-May		7-Jun		-			
Install fireplace/Cap	none		none		-			
Plumbing & HVAC rough-in	31-May	4-Jun	7-Jun	11-Jun	15-May			
Basement soffits	none		none		with framing			
Electrical, central vac, radon rough-in	5-Jun	6-Jun	12-Jun	13-Jun	16-May			
Framing Inspection / Fire caulk	7-Jun		14-Jun		17-May			
Insulation	8-Jun	11-Jun	15-Jun	18-Jun	-			
DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)								
Drywall	12-Jun	22-Jun	19-Jun	29-Jun	21-May	30-May		
Paint Walls / stain stair parts & mantle					30-May			
Sand Floors / Underlay floors					-			
Fireplace Surround					-			
INTERIOR FINISHES PRIOR TO CARPET								
Tile and Wood Floors					31-May			
Protect Floors					1-Jun			
Interior Trim and Doors					1-Jun	5-Jun		
Install Mantle & Custom Cabinetry					-			
Paint trim / patch walls					6-Jun	8-Jun		
Tile shower & Tub surround					-			
Electrical trim out					11-Jun			
install central vac covers					none			
Measure cabinet glass / shower doors					-			
Punch-out 1-Day					11-Jun			
INTERIOR FINISHES- CARPET TO FINAL CLEANING								
Carpet					12-Jun	13-Jun		
Punch-out Day 2					13-Jun			
Plumbing and HVAC trim out					14-Jun			
Set up fireplace					-			
Final Painting					15-Jun	19-Jun		
Install closet shelving					20-Jun			
Knob Out and Towel Bars					20-Jun			
Punch-out Day 3/4					21-Jun			
Final Cleaning					22-Jun			
Walkthrough punchlist / paint touch up					25-Jun	29-Jun		
Touch up clean					5-Jul			
EXTERIOR FINISHES (Approximate Dates)								
Roofing	31-May		7-Jun		-			
Garage Door(s)	20-Jun		20-Jun		-			
Siding/Shutters					-			
Brick / Stone Installation (Ext.)					-			
Gutters & Dounspouts					-			
Flat Work Schedule					-			
Porch Wrap/Deck if required					-			
Finish Grade and Sod					ready now			
UTILITIES								
Gas Meter					-			
Permanent Electric					-			
Water Tap					-			
Water Meter					-			