

| LOT NUMBER | 260 Liberty on the Lake | 383 Liberty on the Lake | 382 Liberty on the Lake | 166 Chestnut Grove | 202 Conway Farms | 314 Wills Trace |
|--|-------------------------|-------------------------|-------------------------|--------------------|------------------|-------------------|
| ADDRESS | 1708 Eagle | 406 Capitol St | 408 Capitol St | 4903 Sandcherry | 1505 Halo Dr | 5008 Emmas Way |
| CUSTOMER | BASEMENT FINISH | spec | spec | Patel | Weber | Spec 2421 sq. ft. |
| Foundation Stage (approx. 2 1/2 weeks) | - | - | - | - | - | - |
| Framing Stage (approx. 1 1/2 weeks) | - | - | - | - | - | - |
| INSULATION | | | | | | |
| Insulate Tubs / Chases | - | - | - | - | - | - |
| Install fireplace/Cap | - | - | - | - | - | - |
| Plumbing & HVAC rough-in | - | - | - | - | - | - |
| Basement soffits | - | - | - | - | - | - |
| Electrical, central vac, radon rough-in | - | - | - | - | - | - |
| Framing Inspection / Fire caulk | - | - | - | - | - | - |
| Insulation | - | - | - | - | - | - |
| DRYWALL TO UNDERLAYMENT STAGE(INTERIOR) | | | | | | |
| Drywall | - | - | - | - | - | - |
| Paint Walls / stain stair parts & mantle | - | - | - | - | - | - |
| Sand Floors / Underlay floors | - | - | - | - | - | - |
| Fireplace Surround | - | - | - | READY NOW | before flooring | none |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | | |
| Tile and Wood Floors | - | - | - | - | 19-Jun 25-Jun | - |
| Protect Floors | - | - | - | - | 25-Jun | - |
| Interior Trim and Doors | - | - | - | - | 26-Jun 6-Jul | - |
| Install Mantle & Custom Cabinetry | none | - | - | - | 25-Jun | - |
| Paint trim / patch walls | - | - | - | 18-Jun 25-Jun | 6-Jul 12-Jul | - |
| Tile shower & Tub surround | - | - | - | in progress | ASAP | - |
| Electrical trim out | - | - | - | - | 13-Jul 16-Jul | - |
| install central vac covers | - | - | - | none | none | none |
| Measure cabinet glass / shower doors | - | - | - | will call | will call | - |
| Punch-out 1-Day | - | - | - | 26-Jun | 16-Jul | - |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | | |
| Carpet | - | - | - | 27-Jun 28-Jun | 17-Jul 18-Jul | - |
| Punch-out Day 2 | - | - | - | 29-Jun | 19-Jul | - |
| Plumbing and HVAC trim out | - | - | - | 29-Jun | 19-Jul | - |
| Set up fireplace | - | - | - | will call | will call | none |
| Final Painting | - | - | - | 2-Jul 6-Jul | 20-Jul 25-Jul | - |
| Install closet shelving | - | - | - | 9-Jul | 26-Jul | - |
| Knob Out and Towel Bars | - | - | - | 9-Jul | 26-Jul | - |
| Punch-out Day 3/4 | - | - | - | 10-Jul 11-Jul | 26-Jul 27-Jul | - |
| Final Cleaning | - | - | - | 12-Jul | 30-Jul | - |
| Walkthrough punchlist / paint touch up | 25-Jun 26-Jun | 21-Jun 27-Jun | - | 13-Jul 18-Jul | 31-Jul 2-Aug | - |
| Touch up clean | 27-Jun | 28-Jun | - | 19-Jul | 3-Aug | 29-Jun |
| EXTERIOR FINISHES(Approximate Dates) | | | | | | |
| Roofing | - | - | - | - | - | - |
| Garage Door(s) | - | - | - | - | ready now | - |
| Siding/Shutters | - | - | - | - | ready | - |
| Brick / Stone Installation (Ext.) | - | - | - | in progress | will call | - |
| Gutters & Dounspouts | - | - | - | will call | will call | - |
| Flat Work Schedule | - | - | - | week of 6/18 | 28-May | - |
| Porch Wrap/Deck if required | - | - | - | in progress | will call | - |
| Finish Grade and Sod | ready now | ready now | ready now | will call | will call | ready now |
| UTILITIES | | | | | | |
| Gas Meter | - | - | - | - | - | - |
| Permanent Electric | - | - | - | ready now | ready now | - |
| Water Tap | - | - | - | - | - | - |
| Water Meter | - | - | - | ready now | - | - |

| LOT NUMBER | 10 Liberty Condos | | 9 Liberty Condos | | 285 Liberty on the Lake | | | |
|--|---------------------|--------|---------------------|--------|-------------------------|--------|--|--|
| ADDRESS | 3915 Liberty Circle | | 3913 Liberty Circle | | 3623 Freedom | | | |
| CUSTOMER | Spec | | Spec | | BASEMENT FINISH | | | |
| Foundation Stage (approx. 2 1/2 weeks) | complete | | complete | | - | | | |
| Framing Stage (approx. 1 1/2 weeks) | 13-Jun | 21-Jun | 22-Jun | 29-Jun | - | | | |
| Insulate Tubs / Chases | 22-Jun | | 2-Jul | | - | | | |
| Install fireplace/Cap | none | | none | | - | | | |
| Plumbing & HVAC rough-in | 25-Jun | 26-Jun | 3-Jul | 5-Jul | - | | | |
| Basement soffits | none | | none | | - | | | |
| Electrical, central vac, radon rough-in | 27-Jun | 28-Jun | 6-Jul | 9-Jul | - | | | |
| Framing Inspection / Fire caulk | 29-Jun | | 10-Jul | | - | | | |
| Insulation | 2-Jul | 3-Jul | 11-Jul | 12-Jul | - | | | |
| DRYWALL TO UNDERLAYMENT STAGE (INTERIOR) | | | | | | | | |
| Drywall | 5-Jul | | 13-Jul | | - | | | |
| Paint Walls / stain stair parts & mantle | | | | | - | | | |
| Sand Floors / Underlay floors | | | | | - | | | |
| Fireplace Surround | | | | | - | | | |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | | | | |
| Tile and Wood Floors | | | | | - | | | |
| Protect Floors | | | | | - | | | |
| Interior Trim and Doors | | | | | - | | | |
| Install Mantle & Custom Cabinetry | | | | | - | | | |
| Paint trim / patch walls | | | | | - | | | |
| Tile shower & Tub surround | | | | | - | | | |
| Electrical trim out | | | | | - | | | |
| install central vac covers | | | | | none | | | |
| Measure cabinet glass / shower doors | | | | | - | | | |
| Punch-out 1-Day | | | | | - | | | |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | | | | |
| Carpet | | | | | - | | | |
| Punch-out Day 2 | | | | | - | | | |
| Plumbing and HVAC trim out | | | | | - | | | |
| Set up fireplace | | | | | - | | | |
| Final Painting | | | | | - | | | |
| Install closet shelving | | | | | - | | | |
| Knob Out and Towel Bars | | | | | - | | | |
| Punch-out Day 3/4 | | | | | - | | | |
| Final Cleaning | | | | | 21-Jun | | | |
| Walkthrough punchlist / paint touch up | | | | | 2-Jun | 10-Jul | | |
| Touch up clean | | | | | 11-Jul | | | |
| EXTERIOR FINISHES (Approximate Dates) | | | | | | | | |
| Roofing | 22-Jun | | 29-Jun | | - | | | |
| Garage Door(s) | 19-Jul | | 27-Jul | | - | | | |
| Siding/Shutters | | | | | - | | | |
| Brick / Stone Installation (Ext.) | | | | | - | | | |
| Gutters & Downspouts | | | | | - | | | |
| Flat Work Schedule | | | | | - | | | |
| Porch Wrap/Deck if required | | | | | - | | | |
| Finish Grade and Sod | | | | | ready now | | | |
| UTILITIES | | | | | | | | |
| Gas Meter | | | | | - | | | |
| Permanent Electric | | | | | - | | | |
| Water Tap | | | | | - | | | |
| Water Meter | | | | | - | | | |