

SUB-CONTRACTOR/ SUPPLIER	213 Liberty on The Lak 1501 Yankee Lane	214 Liberty on the Lak 1503 Yankee Lane	286 Liberty on the Lak 3621 Freedom Blvd.	209 Liberty on the Lak 3620 Freedom Blvd.	289 Liberty on the Lak 3615 Freedom Blvd.
House sq. ft.	Martin	Ranch	Madison	Ranch	Martin
Customer / Inspector	Spec Kaelob	Spec Charles	Spec Charles	Spec Charles	Spec Charles
Foundation Stage(approx.2 1/2 weeks)	Complete	Complete	Complete	Complete	Complete
Framing Stage(approx. 2 1/2 weeks)	Complete	Complete	Complete	Complete	Complete
ROUGH INS PRIOR TO DRYWALL					
Insulate Tub Walls / Set Fireplace	Complete	Complete	Complete	Complete	Complete
Plumbing& HVAC rough-in	Complete	Complete	Complete	Complete	12-Apr 17-Apr
Chases/Basement Framing	Complete	Complete	Complete	Complete	18-Apr
Electrical/Cable/Central Vac Rough In	Complete	Complete	Complete	Complete	18-Apr 20-Apr
Framing Inspection/Fire Caulking	Complete	Complete	Complete	18-Apr	21-Apr
Insulation	Complete	Complete	Complete	19-Apr 20-Apr	24-Apr 25-Apr
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	5-Apr 20-Apr	17-Apr 29-Apr	19-Apr 2-May	21-Apr 4-May	26-Apr 10-May
Paint Walls	21-Apr	1-May	3-May	5-May	
Sand Floors/ Underlay Floors	24-Apr	2-May	4-May	8-May	
Fireplace Surround	25-Apr	3-May	5-May	9-May	
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	25-Apr 28-Apr	3-May 5-May	5-May 9-May	9-May 12-May	
Deliver Trim Package For Staining	28-Apr	5-May	9-May	12-May	
Interior Trim and Doors	1-May 5-May	8-May 11-May	10-May 16-May	16-May 22-May	
Install Mantle (book cases if appl.)	5-May	11-May	16-May	22-May	
Painting / Patch walls	8-May 16-May	12-May 19-May	17-May 25-May	23-May 1-Jun	
Electrical and Plumbing (diswasher)	17-May 18-May	22-May 23-May	26-May 30-May	2-Jun 5-Jun	
Set Up Fireplace/Install Central Vac Covers	17-May	22-May	26-May	2-Jun	
Measure For Cabinet Glass/ Shower Doors	17-May	22-May	26-May	2-Jun	
Punchout Day 1	19-May	24-May	31-May	6-Jun	
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	22-May 23-May	25-May 26-May	1-Jun 2-Jun	7-Jun 8-Jun	
HVAC and Plumbing Trim Out	24-May	29-May	6-Jun	9-Jun	
Punch Out Day 2	24-May	29-May	6-Jun	9-Jun	
Touch Up Painting	24-May	30-May	7-Jun	9-Jun	
Install Closet Shelving, Shower Doors	25-May	30-May	7-Jun	12-Jun	
Punchout Day 3/4	30-May 31-May	1-Jun 2-Jun	8-Jun 9-Jun	13-Jun 14-Jun	
Cleaning	1-Jun	5-Jun	13-Jun	16-Jun	
Walkthrough/punchlists					
Touch Up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing	Complete	Complete	Complete	Complete	
Garage Door(s)	Ready Now				
Siding/Shutters	Complete	In Progress			
Brick Installation(Ext.)	Ready Now	Ready Now			
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	Complete	Complete	Called In	Called In	Called In
Permanent Electric	Called In	Called In	Called In	Called In	Called In
Water Tap & Water Meter	Called In	Called In	Called In	Called In	Called In