

# Signature Homes - Matt Moore



1/19/2017

<b>SUB-CONTRACTOR/ SUPPLIER</b>	<b>Lot 311 Stone Gate</b> 11302 N. Onyx Lane				
House sq. ft.	3215SF				
Customer / Inspector	Yureskes Frank				
Foundation Stage(approx.2 1/2 weeks)	Complete				
Framing Stage(approx. 2 1/2 weeks)	Complete				
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Insulate Tub Walls / Set Fireplace	Complete				
Plumbing& HVAC rough-in	Complete				
Chases/Basement Framing	Complete				
Electrical/Cable/Central Vac Rough In	Complete				
Framing Inspection	Complete				
Insulation	Complete				
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
Drywall	28-Dec 11-Jan				
Paint Walls	Complete				
Sand Floors/ Underlay Floors	Complete				
Fireplace Surround	Complete				
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood	16-Jan 20-Jan				
Tile Tub Surround / Master Shower Tile	Ready Now				
Paint/ Stain stair parts by:	23-Jan				
Interior Trim and Doors	23-Jan 1-Feb				
Install Mantle (book cases if appl.)	1-Feb				
Painting	1-Feb 10-Feb				
Plumbing	13-Feb				
Electrical Finish	13-Feb 14-Feb				
Measure Mirrors/ Install by	13-Feb				
Set Up Fireplace/Install Central Vac Covers	13-Feb				
Install Wood Flooring	15-Feb 17-Feb				
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Prepare For Carpet	17-Feb				
Install Carpet	20-Feb 21-Feb				
Finish HVAC / Day 3	22-Feb				
Install Closet Shelves	22-Feb				
Knob Out/Towel Bars	22-Feb 23-Feb				
Final Day of Punchout - 2 Days	24-Feb 27-Feb				
Final Touch Up Painting	24-Feb 27-Feb				
Final Cleaning					
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing	Complete				
Garage Door(s)	Complete				
Siding/Shutters	In Progress				
Brick Installation(Ext.)	Ready Now				
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
<b>UTILITIES</b>					
Gas Meter	Complete				
Permanent Electric	Complete				
Water Tap & Water Meter	Called In				