

**Signature Homes by
Steve Meid**



05/09/18

Lot #	533 Thornewood	319 Prairie Meadows	316 Prairie Meadows	619 Country Ridge	1418 Prairie Fields
Address	1506 Forest Ridge	410 Bradford Ave	405 Bradford Ave	802 Country Ridge	112 Gaillardio
House sq. ft.	Custom 2827	Custom 1737	Bradford 1961	Olivia 1850	Welden 1955
Customer	Jacobi/Wang 1023 bast	spec 778 bast	Huang	Higgerson	spec
Foundation Stage(approx.2 1/2 weeks)	complete	complete	complete	complete	complete
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	complete	complete	complete	complete	complete
Plumbing& HVAC rough-in	complete	complete	complete	complete	complete
Basement Framing	complete	complete	not finished	complete	not finished
Electrical and Central Vac rough-in	complete	complete	complete	complete	complete
Framing Inspection	complete	complete	complete	complete	complete
Insulation	complete	complete	complete	complete	complete
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	complete	complete	complete	26-Apr 11-May
Paint Walls/Stain wood parts at shop	complete	complete	complete	9-May	14-May
Sand Floors/ Underlay Floors	complete	complete	complete	10-May	15-May
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	complete	complete	2-May 10-May	11-May 16-May	16-May 18-May
Deliver stained wood parts for installation	complete	complete	11-May	17-May	21-May
Interior Trim and Doors	complete	complete	11-May 17-May	17-May 23-May	21-May 25-May
Install Mantle (book cases if appl.)	complete	READY	17-May	23-May	25-May
Painting / Patch Walls	7-May 11-May	8-May 14-May	18-May 22-May	24-May 29-May	29-May 1-Jun
TileTub and Shower Surround	14-May 16-May	15-May 16-May	23-May 25-May	30-May 1-Jun	4-Jun 5-Jun
Electrical and Plumbing disposal/dishwasher	14-May 16-May	15-May 16-May	23-May 24-May	30-May 31-May	4-Jun 5-Jun
Set up fireplace/install central vac covers	16-May	17-May	25-May	1-Jun	6-Jun
Measure for cabinet glass/shower doors	16-May	17-May	25-May	1-Jun	6-Jun
Punchout Day 1	16-May	17-May	25-May	1-Jun	6-Jun
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	17-May 18-May	18-May 21-May	29-May	4-Jun 5-Jun	7-Jun 8-Jun
HVAC Finish and Plumbing trim out	21-May	22-May	30-May	6-Jun	11-Jun
Punchout Day 2	21-May	22-May	30-May	6-Jun	11-Jun
Touch up Painting	22-May 29-May	23-May 30-May	31-May 6-Jun	7-Jun 13-Jun	12-Jun 18-Jun
Install closet shelves, Shower doors and glass	30-May	31-May	7-Jun	14-Jun	19-Jun
Knob Out and Towel Bars	30-May	31-May	7-Jun	14-Jun	19-Jun
Punchout Day 3/4	31-May 4-Jun	5-Jun 7-Jun	8-Jun 12-Jun	15-Jun 19-Jun	20-Jun 22-Jun
Cleaning	5-Jun	8-Jun	13-Jun	20-Jun	25-Jun
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete	complete	complete	complete	complete
Garage Door(s)	complete	complete	complete	complete	
Siding/Shutters	complete	complete	complete	IN PROGRESS	
Brick Installation(Ext.)	complete	complete	complete		
Gutters & Dounspouts	READY	READY			
Flat Work Schedule	4x4 pad after deck	complete	complete		
Porch Wrap/Deck if required	in progress	complete	READY		
Finish Grade and Sod					
UTILITIES					
Gas Meter	complete	complete	complete	complete	complete
Permanent Electric	complete	complete	complete	complete	complete
Water Meter	READY	complete	complete	READY	called in

**Signature Homes by
Steve Meid**



05/09/18

Lot #	1417 Prairie Fields	120 A Legends	120 B Legends	1416 Prairie Fields	121 A Legends
Address	110 Gailardio	3117 Palmer	3119 Palmer	108 Gailardio Street	3121 Palmer
House sq. ft.	Bradford	Olivia	Norah	Justin	Olivia
Customer	spec 1961	spec 1850	spec 1776	spec 1958	spec 1850
Foundation Stage(approx.2 1/2 weeks)	complete	complete	complete	READY	in progress
Framing Stage(approx. 2 1/2 weeks)	complete	27-Apr 9-May	11-May 17-May	18-May 25-May	29-May 4-Jun
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	complete	none	none	29-May	none
Plumbing& HVAC rough-in	complete	10-May 14-May	18-May 22-May	29-May 31-May	5-Jun 7-Jun
Basement Framing	not finsihed	not fniished	not finished	not finished	not finished
Electrical and Central Vac rough-in	complete	15-May 16-May	23-May 24-May	1-Jun 4-Jun	8-Jun 11-Jun
Framing Inspection	complete	17-May	25-May	5-Jun	12-Jun
Insulation	complete	18-May 21-May	29-May 30-May	6-Jun 7-Jun	13-Jun 14-Jun
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	2-May 17-May	22-May 5-Jun	31-May	8-Jun	15-Jun
Paint Walls/Stain wood parts at shop	18-May	6-Jun			
Sand Floors/ Underlay Floors	21-May	7-Jun			
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	22-May 24-May	8-Jun 12-Jun			
Deliver stained wood parts for installation	25-May	13-Jun			
Interior Trim and Doors	25-May 1-Jun	13-Jun 18-Jun			
Install Mantle (book cases if appl.)	1-Jun	18-Jun			
Painting / Patch Walls	4-Jun 7-Jun	19-Jun 21-Jun			
TileTub and Shower Surround	8-Jun 11-Jun	22-Jun 26-Jun			
Electrical and Plumbing disposal/dishwasher	8-Jun 11-Jun	22-Jun 25-Jun			
Set up fireplace/install central vac covers	12-Jun	26-Jun			
Measure for cabinet glass/shower doors	12-Jun	26-Jun			
Punchout Day 1	12-Jun	26-Jun			
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	13-Jun 14-Jun	27-Jun 28-Jun			
HVAC Finish and Plumbing trim out	15-Jun	29-Jun			
Punchout Day 2	15-Jun	29-Jun			
Touch up Painting	18-Jun 22-Jun	2-Jul 6-Jul			
Install closet shelves, Shower doors and glass	25-Jun	9-Jul			
Knob Out and Towel Bars	25-Jun	9-Jul			
Punchout Day 3/4	26-Jun 28-Jun	10-Jul 12-Jul			
Cleaning	29-Jun	13-Jul			
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete				
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	called in				
Permanent Electric	called in				
Water Meter	called in				

**Signature Homes by
Steve Meid**



05/09/18

Lot #	121 B Legends				
Address	3123 Palmer				
House sq. ft.	Norah				
Customer	spec 1776				
Foundation Stage(approx.2 1/2 weeks)	in progress				
Framing Stage(approx. 2 1/2 weeks)	5-Jun 11-Jun				
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	none				
Plumbing& HVAC rough-in	12-Jun 14-Jun				
Basement Framing	not finished				
Electrical and Central Vac rough-in	15-Jun 18-Jun				
Framing Inspection	19-Jun				
Insulation	20-Jun 21-Jun				
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	22-Jun				
Paint Walls/Stain wood parts at shop					
Sand Floors/ Underlay Floors					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Deliver stained wood parts for installation					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting / Patch Walls					
TileTub and Shower Surround					
Electrical and Plumbing disposal/dishwasher					
Set up fireplace/install central vac covers					
Measure for cabinet glass/shower doors					
Punchout Day 1					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish and Plumbing trim out					
Punchout Day 2					
Touch up Painting					
Install closet shelves, Shower doors and glass					
Knob Out and Towel Bars					
Punchout Day 3/4					
Cleaning					
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					