

**Signature Homes by
Steve Meid**



06/01/18

Lot #	533 Thornewood	319 Prairie Meadows	316 Prairie Meadows	619 Country Ridge	1418 Prairie Fields
Address	1506 Forest Ridge	410 Bradford Ave	405 Bradford Ave	802 Country Ridge	112 Gailardio
House sq. ft.	Custom 2827	Custom 1737	Bradford 1961	Olivia 1850	Welden 1955
Customer	Jacobi/Wang 1023 bast	spec 778 bast	Huang	Higgerson	spec
Foundation Stage(approx.2 1/2 weeks)	complete	complete	complete	complete	complete
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete	complete	complete
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	complete	complete	complete	complete	complete
Plumbing& HVAC rough-in	complete	complete	complete	complete	complete
Basement Framing	complete	complete	not finished	complete	not finished
Electrical and Central Vac rough-in	complete	complete	complete	complete	complete
Framing Inspection	complete	complete	complete	complete	complete
Insulation	complete	complete	complete	complete	complete
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	complete	complete	complete	complete
Paint Walls/Stain wood parts at shop	complete	complete	complete	complete	complete
Sand Floors/ Underlay Floors	complete	complete	complete	complete	complete
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	complete	complete	complete	complete	complete
Deliver stained wood parts for installation	complete	complete	complete	complete	complete
Interior Trim and Doors	complete	complete	complete	complete	complete
Install Mantle (book cases if appl.)	complete	complete	READY	complete	complete
Painting / Patch Walls	complete	complete	complete	complete	30-May 4-Jun
TileTub and Shower Surround	complete	complete	complete	4-Jun 5-Jun	5-Jun 6-Jun
Electrical and Plumbing disposal/dishwasher	complete	complete	complete	4-Jun 5-Jun	5-Jun 6-Jun
Set up fireplace/install central vac covers	complete	complete	complete	5-Jun	7-Jun
Measure for cabinet glass/shower doors	complete	complete	complete	6-Jun	7-Jun
Punchout Day 1	complete	complete	complete	6-Jun	7-Jun
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	complete	complete	complete	7-Jun 8-Jun	8-Jun 11-Jun
HVAC Finish and Plumbing trim out	complete	complete	complete	11-Jun	12-Jun
Punchout Day 2	complete	complete	complete	11-Jun	12-Jun
Touch up Painting	complete	complete	31-May 6-Jun	12-Jun 15-Jun	13-Jun 19-Jun
Install closet shelves, Shower doors and glass	complete	complete	7-Jun	18-Jun	20-Jun
Knob Out and Towel Bars	complete	complete	complete	18-Jun	20-Jun
Punchout Day 3/4	31-May 4-Jun	5-Jun 7-Jun	8-Jun 12-Jun	19-Jun 21-Jun	21-Jun 25-Jun
Cleaning	5-Jun	8-Jun	13-Jun	22-Jun	26-Jun
Walkthrough/punchlists	7-Jun 14-Jun				
Touch up Cleaning	15-Jun				
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete	complete	complete	complete	complete
Garage Door(s)	complete	complete	complete	complete	complete
Siding/Shutters	complete	complete	complete	complete	complete
Brick Installation(Ext.)	complete	complete	complete	complete	complete
Gutters & Dounspouts	READY	READY	READY		
Flat Work Schedule	4x4 pad after deck	complete	complete	READY	READY
Porch Wrap/Deck if required	in progress	complete	READY		
Finish Grade and Sod					
UTILITIES					
Gas Meter	complete	complete	complete	complete	complete
Permanent Electric	complete	complete	complete	complete	complete
Water Meter	READY	complete	complete	complete	complete

**Signature Homes by
Steve Meid**



06/01/18

Lot #	1417 Prairie Fields	120 A Legends	120 B Legends	1416 Prairie Fields	121 A Legends
Address	110 Gailardio	3117 Palmer	3119 Palmer	108 Gailardio Street	3121 Palmer
House sq. ft.	Bradford	Olivia	Norah	Justin	Olivia
Customer	spec 1961	spec 1850	spec 1776	spec 1958	spec 1850
Foundation Stage(approx.2 1/2 weeks)	complete	complete	complete	READY	co
Framing Stage(approx. 2 1/2 weeks)	complete	complete	complete	18-May 25-May	4-Jun 7-Jun
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	complete	none	none	4-Jun	none
Plumbing& HVAC rough-in	complete	complete	complete	4-Jun 6-Jun	8-Jun 12-Jun
Basement Framing	not finsihed	not fniished	not finished	not finished	not finished
Electrical and Central Vac rough-in	complete	complete	complete	7-Jun 8-Jun	13-Jun 14-Jun
Framing Inspection	complete	complete	25-May	11-Jun	15-Jun
Insulation	complete	complete	29-May	12-Jun 13-Jun	18-Jun 19-Jun
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	complete	22-May 5-Jun	4-Jun 18-Jun	14-Jun 28-Jun	20-Jun
Paint Walls/Stain wood parts at shop	complete	6-Jun	19-Jun	29-Jun	
Sand Floors/ Underlay Floors	complete	7-Jun	20-Jun	2-Jul	
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood	complete	8-Jun 12-Jun	21-Jun 25-Jun	3-Jul 6-Jul	
Deliver stained wood parts for installation	25-May	13-Jun	26-Jun	9-Jul	
Interior Trim and Doors	25-May 4-Jun	13-Jun 18-Jun	26-Jun 2-Jul	9-Jul 12-Jul	
Install Mantle (book cases if appl.)	4-Jun	none	none	12-Jul	
Painting / Patch Walls	5-Jun 7-Jun	19-Jun 21-Jun	3-Jul 6-Jul	13-Jul 17-Jul	
TileTub and Shower Surround	8-Jun 11-Jun	22-Jun 26-Jun	9-Jul 11-Jul	18-Jul 20-Jul	
Electrical and Plumbing disposal/dishwasher	8-Jun 11-Jun	22-Jun 25-Jun	9-Jul 10-Jul	18-Jul 19-Jul	
Set up fireplace/install central vac covers	12-Jun	26-Jun	10-Jul	19-Jul	
Measure for cabinet glass/shower doors	12-Jun	26-Jun	10-Jul	19-Jul	
Punchout Day 1	12-Jun	26-Jun	11-Jul	20-Jul	
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet	13-Jun 14-Jun	27-Jun 28-Jun	12-Jul 13-Jul	23-Jul 24-Jul	
HVAC Finish and Plumbing trim out	15-Jun	29-Jun	16-Jul	25-Jul	
Punchout Day 2	15-Jun	29-Jun	16-Jul	25-Jul	
Touch up Painting	18-Jun 22-Jun	2-Jul 6-Jul	17-Jul 20-Jul	26-Jul 1-Aug	
Install closet shelves, Shower doors and glass	25-Jun	9-Jul	23-Jul	2-Aug	
Knob Out and Towel Bars	25-Jun	9-Jul	23-Jul	2-Aug	
Punchout Day 3/4	26-Jun 28-Jun	10-Jul 12-Jul	24-Jul 26-Jul	3-Aug 7-Aug	
Cleaning	29-Jun	13-Jul	27-Jul	8-Aug	
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing	complete	complete	in progress	READY	
Garage Door(s)	READY	6-Jun	19-Jun	29-Jun	
Siding/Shutters	READY	READY	READY	READY	
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter	called in	called in	called in	called in	
Permanent Electric	called in	called in	called in	called in	
Water Meter	called in	called in	called in	called in	

**Signature Homes by
Steve Meid**



06/01/18

Lot #	121 B Legends				
Address	3123 Palmer				
House sq. ft.	Norah				
Customer	spec 1776				
Foundation Stage(approx. 2 1/2 weeks)	in progress				
Framing Stage(approx. 2 1/2 weeks)	8-Jun 13-Jun				
ROUGH INS PRIOR TO DRYWALL					
Fireplace/Cap	none				
Plumbing& HVAC rough-in	14-Jun 18-Jun				
Basement Framing	not finished				
Electrical and Central Vac rough-in	19-Jun 20-Jun				
Framing Inspection	21-Jun				
Insulation	22-Jun 25-Jun				
DRYWALL TO UNDERLAYMENT STAGE					
Drywall	26-Jun				
Paint Walls/Stain wood parts at shop					
Sand Floors/ Underlay Floors					
INTERIOR FINISHES PRIOR TO CARPET					
Tile, Vinyl, Hard Wood					
Deliver stained wood parts for installation					
Interior Trim and Doors					
Install Mantle (book cases if appl.)					
Painting / Patch Walls					
TileTub and Shower Surround					
Electrical and Plumbing disposal/dishwasher					
Set up fireplace/install central vac covers					
Measure for cabinet glass/shower doors					
Punchout Day 1					
INTERIOR FINISHES- CARPET TO FINAL CLEANING					
Carpet					
HVAC Finish and Plumbing trim out					
Punchout Day 2					
Touch up Painting					
Install closet shelves, Shower doors and glass					
Knob Out and Towel Bars					
Punchout Day 3/4					
Cleaning					
Walkthrough/punchlists					
Touch up Cleaning					
EXTERIOR FINISHES(Approximate Dates)					
Roofing					
Garage Door(s)					
Siding/Shutters					
Brick Installation(Ext.)					
Gutters & Dounspouts					
Flat Work Schedule					
Porch Wrap/Deck if required					
Finish Grade and Sod					
UTILITIES					
Gas Meter					
Permanent Electric					
Water Meter					