



Office: 217.355.8922

"Production Schedule"

4/23/2021

2301 Village Green Place, Suite C, Champaign IL 61822

Lance: 840-2632

Lance@ironwoodhomes.wswww.ironwoodhomes.wswww.signaturehomes.ws

Page 1 of 1

Job Site - Lot #	253SC	406PM					
Address	1817 S. Bohn Circle	402 Newhaven					
	Stone Creek	Prairie Meadows					
Client Name	White	Simpson					
Foundation (approx)	done	in progress					
Frame	to start 4/26						
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace							
Electric Rough In, Sound, etc							
PRE-INSULATION & INSPECTIONS							
Insulate							
Drywall							
Paint - Roll out walls							
Sand floors for tile & wood							
Tile or Stone Fireplace							
Wood, vinyl, ceramic floors							
PUNCHLIST COVER FLOORS							
Carpenter Trim, doors & Cabinets							
Tile tub/shower							
Paint Interior trim and doors							
Plumbing Trim/Fireplace trim							
Electric Trim							
Drywall touchups							
PUNCHLIST DAY 1							
Carpet							
PUNCHLIST DAY 2							
Paint Touch Up- Final coat							
HVAC Trim							
Closet shelving/trim vacuum							
Knob Out -handles,hardware							
PUNCHLIST DAY 3 & 4							
Final Cleaning							
PUNCHLIST AFTER CLEAN							
UTILITIES:							
Gas Meter							
Permanent Electric							
Water Meter							

6-Aug

30-Sep