



LOT NUMBER	285 Liberty on the Lake	13 Liberty Condos	12 Liberty Condos	11 Liberty Condos		
ADDRESS	3623 Freedom Blvd.	3907 Liberty Circle	3909 Liberty Circle	3911 Liberty Circle		
CUSTOMER	spec 2125 sq. ft.	spec 1666 sq. ft.	Smith 1650 sq. ft.	Korban 2280 sq. ft.		
Foundation Stage (approx.2 1/2 weeks)	—	—	complete	complete		
Framing Stage (approx. 1 1/2 weeks)	—	—	complete	in progress		
<b>INSULATION</b>						
Insulate Tubs / Chases	—	—	—	10-Nov		
Install fireplace/Cap	—	—	none	none		
Plumbing & HVAC rough-in	—	—	—	10-Nov 14-Nov		
Basement soffits	—	—	none	15-Nov		
Electrical, central vac, radon rough-in	—	—	—	15-Nov 17-Nov		
Framing Inspection / Fire caulk	—	—	—	20-Nov		
Insulation	—	—	in progress	21-Nov 22-Nov		
<b>DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)</b>						
Drywall	—	—	8-Nov 21-Nov	27-Nov 12-Dec		
Paint Walls / stain stair parts & mantle	—	—	21-Nov			
Sand Floors / Underlay floors	—	—	22-Nov			
Fireplace Surround	—	none	none			
<b>INTERIOR FINISHES PRIOR TO CARPET</b>						
Tile and Wood Floors	—	in progress	22-Nov 29-Nov			
Protect Floors	—	6-Nov	29-Nov			
Interior Trim and Doors	—	8-Nov 13-Nov	30-Nov 5-Dec			
Install Mantle & Custom Cabinetry	—	none	1-Dec			
Paint trim / patch walls	—	14-Nov 16-Nov	6-Dec 8-Dec			
Tile shower & Tub surround	—	complete before 21-Nov	complete before 12/11			
Electrical trim out	—	17-Nov 20-Nov	11-Dec 12-Dec			
install central vac covers	—	none	none			
Measure cabinet glass / shower doors	—	16-Nov				
Punch-out 1-Day	—	20-Nov	12-Dec			
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>						
Carpet	—	21-Nov	13-Dec 14-Dec			
Punch-out Day 2	—	22-Nov	14-Dec			
Plumbing and HVAC trim out	—	22-Nov	15-Dec			
Set up fireplace	—	none	none			
Final Painting	—	27-Nov 29-Nov	18-Dec 20-Dec			
Install closet shelving	—	30-Nov	21-Dec			
Knob Out and Towel Bars	—	30-Nov	21-Dec			
Punch-out Day 3/4	complete	30-Nov 1-Dec	22-Dec 26-Dec			
Final Cleaning	complete	4-Dec	27-Dec			
Walkthrough punchlist / paint touch up			28-Dec 3-Jan			
Touch up clean			4-Jan			
<b>EXTERIOR FINISHES(Approximate Dates)</b>						
Roofing	—	—	complete	10-Nov		
Garage Door(s)	—	—	6-Nov	29-Nov		
Siding/Shutters	—	in progress	ready now			
Brick / Stone Installation (Ext.)	—	will call	will call			
Gutters & Downspouts	ready now	will call	will call			
Flat Work Schedule	—	complete	3-Nov	spring		
Porch Wrap/Deck if required	complete	will call				
Finish Grade and Sod	ready now	will call	spring	spring		
<b>UTILITIES</b>						
Gas Meter	—	complete	complete			
Permanent Electric	—	temp pole	temp pole	temp pole		
Water Tap	—	complete	complete			
Water Meter	—	ready now	ready now			