

LOT NUMBER	334 Liberty on the Lake	2 Wolf Creek	201 Liberty on the Lake	418 Praire Meadows	124-1 Legends	E249 Stone Creek
ADDRESS	306 Harpers Ferry	2582B Homer Lake Rd.	3604 Freedom Blvd.	311 New Haven	3133 Palmer	2821 E. Stone Creek
CUSTOMER	Hanson - Siddhanthi	Rogers	Herdandez - Orellana	Kelley	Parag	Little
Foundation Stage (approx. 2 1/2 weeks)	-	-	-	-	-	-
Framing Stage (approx. 1 1/2 weeks)	-	-	-	-	-	in progress
Insulate Tubs / Chases	-	-	-	-	-	26-Mar
Plumbing & HVAC rough-in	-	-	-	-	-	26-Mar 31-Mar
Install fireplace/Cap	-	-	-	none	none	29-Mar
Basement soffits	-	-	-	-	none	1-Apr
Electrical, central vac, radon rough-in	-	-	-	-	-	1-Apr 2-Apr
Framing Inspection / Fire caulk	-	-	-	-	-	5-Apr
Insulation	-	-	-	-	in progress	6-Apr 7-Apr
<b>DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)</b>						
Drywall	-	-	-	19-Mar 6-Apr	26-Mar 9-Apr	8-Apr 23-Apr
Paint Walls / stain stair parts & mantle	-	-	25-Mar	7-Apr	12-Apr	26-Apr
Fireplace Surround	-	will call	will call	none	none	will call
<b>INTERIOR FINISHES PRIOR TO CARPET</b>						
Tile and Wood Floors	-	in progress	26-Mar 30-Mar	8-Apr 12-Apr	13-Apr 15-Apr	27-Apr 29-Apr
Protect Floors	-	26-Mar	1-Apr	13-Apr	15-Apr	30-Apr
Interior Trim, Doors, Mantel & built-ins	-	26-Mar 1-Apr	1-Apr 9-Apr	13-Apr 19-Apr	16-Apr 23-Apr	30-Apr 7-May
Paint trim	-	2-Apr 7-Apr	12-Apr 15-Apr	20-Apr 23-Apr	26-Apr 29-Apr	10-May 13-May
Tile shower & Tub surround	-	before plumbing trim	before plumbing trim	before plumbing trim	before plumbing trim	before plumbing trim
Electrical and HVAC trim out	-	8-Apr 9-Apr	16-Apr 19-Apr	26-Apr 27-Apr	30-Apr 3-May	14-May 17-May
Measure shower doors / cabinet glass	-	will call	will call	will call	will call	will call
Drywall Touch-ups	-	12-Apr	20-Apr 21-Apr	28-Apr 29-Apr	4-May 5-May	18-May 19-May
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>						
Punch-out Day 1	-	12-Apr	21-Apr	29-Apr	5-May	20-May
Install Carpet & Countertops	-	13-Apr 14-Apr	22-Apr 23-Apr	30-Apr 3-May	no carpet	20-May 21-May
Punch-out Day 2	-	15-Apr	26-Apr	4-May	5-May	24-May
Plumbing trim out	25-Mar	15-Apr	26-Apr	4-May	5-May	24-May
Set up fireplace	-	will call	will call	none	none	will call
Final Painting	-	16-Apr 20-Apr	27-Apr 30-Apr	5-May 10-May	6-May 11-May	25-May 28-May
Install closet shelving / central vac covers	-	21-Apr	3-May	11-May	12-May	1-Jun
Knob Out and Towel Bars	-	21-Apr	3-May	11-May	12-May	1-Jun
Punch-out Day 3/4	-	22-Apr 23-Apr	4-May 5-May	12-May 13-May	13-May 14-May	2-Jun 3-Jun
Final Cleaning	-	<b>23-Apr</b>	<b>6-May</b>	<b>14-May</b>	<b>17-May</b>	<b>4-Jun</b>
Walkthrough punchlist / paint touch up	19-Mar 26-Mar					
Touch up clean						
<b>EXTERIOR FINISHES (Approximate Dates)</b>						
Roofing	-	-	-	-	need additional dormer	in progress
Garage Door(s)	-	ready now	ready now	ready now	will call	will call
Siding/Shutters	-	ready now	in progress	ready now	ready now	ready now
Brick / Stone Installation (Exterior)	-	will call	ready now	will call	will call	will call
Gutters & Dounspouts	ready now	will call	will call	will call	will call	will call
Flat Work Schedule	24-Mar	ready now	ready now	April	will call	will call
Porch Wrap/Deck if required	ready now	will call	will call	will call	will call	will call
Finish Grade and Sod	will call	will call	spring	spring	spring	spring
<b>UTILITIES</b>						
Gas Meter	-	-	-	ready now	ready now	ready now
Permanent Electric	-	permanent on site	-	temp pole	temp pole	temp pole
Water Tap	-	well on site	-	ready now	ready now	
Water Meter	-	-	-			



LOT NUMBER	426 Praire Meadows	225 Liberty on the Lake				
ADDRESS	411 New Haven	904 Declaration Dr.				
CUSTOMER	Spec	Seiler				
Foundation Stage (approx.2 1/2 weeks)	in progress	ready now				
Framing Stage (approx. 1 1/2 weeks)						
Insulate Tubs / Chases						
Plumbing & HVAC rough-in						
Install fireplace/Cap						
Basement soffits						
Electrical, central vac, radon rough-in						
Framing Inspection / Fire caulk						
Insulation						
DRYWALL TO UNDERLAYMENT STAGE (INTERIOR)						
Drywall						
Paint Walls / stain stair parts & mantle						
Fireplace Surround						
INTERIOR FINISHES PRIOR TO CARPET						
Tile and Wood Floors						
Protect Floors						
Interior Trim, Doors, Mantel & built-ins						
Paint trim						
Tile shower & Tub surround						
Electrical and HVAC trim out						
Measure shower doors / cabinet glass						
Punch-out Day 1						
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Drywall Touchups						
Carpet / Install Countertops						
Punch-out Day 2						
Plumbing trim out						
Set up fireplace						
Final Painting						
Install closet shelving / central vac covers						
Knob Out and Towel Bars						
Punch-out Day 3/4						
Final Cleaning						
Walkthrough punchlist / paint touch up						
Touch up clean						
EXTERIOR FINISHES (Approximate Dates)						
Roofing						
Garage Door(s)						
Siding/Shutters						
Brick / Stone Installation (Ext.)						
Gutters & Dounspouts						
Flat Work Schedule						
Porch Wrap/Deck if required						
Finish Grade and Sod						
UTILITIES						
Gas Meter						
Permanent Electric	temp pole	temp pole				
Water Tap						
Water Meter						