

LOT NUMBER	125 B Legends	908 W. Clark St.	1410 Prairie Fields	1409 Prairie Fields	246 Liberty on the Lake	518 Thornewood
ADDRESS	3209 Palmer	908 W. Clark St.	107 Gailardio	109 Gailardio	4009 Freedom Blvd	1308 Briarwood
CUSTOMER	spec	Greenwalt	spec	spec	Noa	Mette
Foundation Stage (approx.2 1/2 weeks)	-	-	-	-	-	-
Framing Stage (approx. 1 1/2 weeks)	-	-	-	-	-	-
Insulate Tubs / Chases						
Plumbing & HVAC rough-in	-	-	-	-	-	-
Install fireplace/Cap	-	-	-	-	-	-
Basement soffits	-	-	-	-	-	-
Electrical, central vac, radon rough-in	-	-	-	-	-	-
Framing Inspection / Fire caulk	-	-	-	-	-	-
Insulation	-	-	-	-	-	-
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall	-	-	-	-	-	-
Paint Walls / stain stair parts & mantle	-	-	-	-	-	-
Sand Floors / Underlay floors	-	-	-	-	-	-
Fireplace Surround	-	-	-	-	-	with exterior
INTERIOR FINISHES PRIOR TO CARPET						
Tile and Wood Floors	-	-	-	-	15-May 17-May	20-May 23-May
Protect Floors	-	-	-	-	20-May	23-May
Interior Trim and Doors	-	-	-	13-May 20-May	20-May 24-May	28-May 4-Jun
Install Mantle & Custom Cabinetry	-	-	-	-	21-May	28-Jun
Paint trim / patch walls	-	-	20-May 23-May	23-May 29-May	28-May 30-May	5-Jun 10-Jun
Tile shower & Tub surround	-	-	ready now	ready now	ready now	complete before plumbing trim
Electrical trim out	-	-	24-May 28-May	30-May 31-May	31-May 3-Jun	11-Jun 12-Jun
install central vac covers	-	-	none	none	3-Jun	none
Measure cabinet glass / shower doors	-	-	will call	will call	will call	will call
Punch-out 1-Day	-	-	28-May	31-May	4-Jun	12-Jun
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet / Install Countertops	-	TOPS NEEDED	29-May 30-May	3-Jun 4-Jun	4-Jun 5-Jun	13-Jun 14-Jun
Punch-out Day 2	-	-	31-May	5-Jun	6-Jun	17-Jun
Plumbing and HVAC trim out	-	plumbing trim out 5/23	3-Jun	5-Jun	6-Jun	17-Jun
Set up fireplace	-	ready now	ready now	will call	none	will call
Final Painting	-	16-May 20-May	4-Jun 6-Jun	6-Jun 10-Jun	7-Jun 11-Jun	18-Jun 21-Jun
Install closet shelving	-	21-May	7-Jun	11-Jun	12-Jun	24-Jun
Knob Out and Towel Bars	-	21-May	7-Jun	11-Jun	12-Jun	24-Jun
Punch-out Day 3/4	-	21-May 23-May	10-Jun 11-Jun	12-Jun 13-Jun	13-Jun 14-Jun	24-Jun 25-Jun
Final Cleaning	-	24-May	12-Jun	14-Jun	17-Jun	26-Jun
Walkthrough punchlist / paint touch up	20-May 24-May	24-May 28-May				
Touch up clean	3-Jun	29-May				
EXTERIOR FINISHES(Approximate Dates)						
Roofing	-	-	-	-	-	need metals
Garage Door(s)	-	-	-	-	-	-
Siding/Shutters	-	back porch 5/17	-	-	-	in progress
Brick / Stone Installation (Ext.)	-	-	-	-	ready now	ready now
Gutters & Downspouts	ready now	ready now	will call	will call	will call	will call
Flat Work Schedule	-	ready now	ready now	ready now	ready now	ready now
Porch Wrap/Deck if required	-	ready now	will call	will call	will call	will call
Finish Grade and Sod	ready now	will call	will call	will call	spring	will call
UTILITIES						
Gas Meter	-	-	-	-	-	READY NOW
Permanent Electric	-	-	-	-	-	-
Water Tap	-	-	-	-	-	-
Water Meter	-	-	-	-	-	w/ plumbgin trim

LOT NUMBER	126 B Legends 3213 Palmer		122A Legends 3125 Palmer		203 Robeson Meadows 2416 Prairieridge		314 Prairie Meadows 401 Bradford		122B Legends 3127 Palmer		300 Liberty on the Lake 1005 Declaration	
ADDRESS	Walker		spec		Rebolz		Flynn		spec		Wagener	
CUSTOMER												
Foundation Stage (approx.2 1/2 weeks)									10-May 24-May		15-May 31-May	
Framing Stage (approx. 1 1/2 weeks)					9-May 17-May		20-May 28-May		28-May 3-Jun		3-Jun 10-Jun	
Insulate Tubs / Chases					20-May		29-May		4-Jun		11-Jun	
Plumbing & HVAC rough-in					20-May 22-May		29-May 31-May		4-Jun 6-Jun		11-Jun 13-Jun	
Install fireplace/Cap					21-May		30-May		none		12-Jun	
Basement soffits					none		none		none		14-Jun	
Electrical, central vac, radon rough-in					23-May 24-May		3-Jun 4-Jun		7-Jun 10-Jun		14-Jun 17-Jun	
Framing Inspection / Fire caulk					28-May		5-Jun		11-Jun		18-Jun	
Insulation					29-May 30-May		5-Jun 6-Jun		12-Jun 13-Jun		18-Jun 19-Jun	
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)												
Drywall	15-May 22-May		16-May 31-May		31-May 14-Jun		7-Jun 21-Jun		14-Jun 28-Jun		20-Jun 5-Jul	
Paint Walls / stain stair parts & mantle	23-May		31-May		14-Jun							
Sand Floors / Underlay floors	28-May		3-Jun		17-Jun							
Fireplace Surround	w/ exterior		none		with exterior							
INTERIOR FINISHES PRIOR TO CARPET												
Tile and Wood Floors	28-May 30-May		3-Jun 5-Jun		17-Jun 20-Jun							
Protect Floors	30-May		6-Jun		20-Jun							
Interior Trim and Doors	31-May 5-Jun		6-Jun 12-Jun		21-Jun 27-Jun							
Install Mantle & Custom Cabinetry	31-May		6-Jun		24-Jun							
Paint trim / patch walls	6-Jun 10-Jun		13-Jun 18-Jun		28-Jun 2-Jul							
Tile shower & Tub surround	complete before plumbing trim		complete before plumbing trim		complete before plumbing trim							
Electrical trim out	11-Jun 12-Jun		19-Jun 20-Jun		3-Jul 5-Jul							
install central vac covers	none		none		none							
Measure cabinet glass / shower doors	will call		will call		will call							
Punch-out 1-Day	12-Jun		20-Jun		5-Jul							
INTERIOR FINISHES- CARPET TO FINAL CLEANING												
Carpet / Install Countertops	13-Jun 14-Jun		21-Jun 24-Jun		8-Jul 9-Jul							
Punch-out Day 2	17-Jun		25-Jun		10-Jul							
Plumbing and HVAC trim out	17-Jun		25-Jun		10-Jul							
Set up fireplace	will call		none		will call							
Final Painting	18-Jun 20-Jun		26-Jun 28-Jun		11-Jul 15-Jul							
Install closet shelving	21-Jun		1-Jul		16-Jul							
Knob Out and Towel Bars	21-Jun		1-Jul		16-Jul							
Punch-out Day 3/4	21-Jun 24-Jun		2-Jul 3-Jul		16-Jul 18-Jul							
Final Cleaning	25-Jun		5-Jul		19-Jul							
Walkthrough punchlist / paint touch up												
Touch up clean												
EXTERIOR FINISHES(Approximate Dates)												
Roofing	-		ready now		20-May		29-May		4-Jun		11-Jun	
Garage Door(s)	-		28-May		10-Jun		17-Jun		24-Jun		1-Jul	
Siding/Shutters	ready now		ready now		will call							
Brick / Stone Installation (Ext.)	will call		will call		will call							
Gutters & Downspouts	will call		will call		will call							
Flat Work Schedule	ready now - back patio needed		will call		will call							
Porch Wrap/Deck if required	will call		will call		will call							
Finish Grade and Sod	will call		will call		will call							
UTILITIES												
Gas Meter	ready now		ready now		ready now							
Permanent Electric	ready now		ready now		temp pole		temp pole		temp pole		temp pole	
Water Tap	-		ready now		will call							
Water Meter	ready now											

LOT NUMBER	179 A Sawgrass	179 B Sawgrass	178 A Sawgrass	178 B Sawgrass		
ADDRESS	3926 Summer Sage	3924 Summer Sage	3930 Summer Sage	3928 Summer Sage		
CUSTOMER	spec	spec	spec	spec		
Foundation Stage (approx. 2 1/2 weeks)						
Framing Stage (approx. 1 1/2 weeks)						
INSULATION & FINISHES						
Insulate Tubs / Chases						
Plumbing & HVAC rough-in						
Install fireplace/Cap						
Basement soffits						
Electrical, central vac, radon rough-in						
Framing Inspection / Fire caulk						
Insulation						
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall						
Paint Walls / stain stair parts & mantle						
Sand Floors / Underlay floors						
Fireplace Surround						
INTERIOR FINISHES PRIOR TO CARPET						
Tile and Wood Floors						
Protect Floors						
Interior Trim and Doors						
Install Mantle & Custom Cabinetry						
Paint trim / patch walls						
Tile shower & Tub surround						
Electrical trim out						
install central vac covers						
Measure cabinet glass / shower doors						
Punch-out 1-Day						
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet / Install Countertops						
Punch-out Day 2						
Plumbing and HVAC trim out						
Set up fireplace						
Final Painting						
Install closet shelving						
Knob Out and Towel Bars						
Punch-out Day 3/4						
Final Cleaning						
Walkthrough punchlist / paint touch up						
Touch up clean						
EXTERIOR FINISHES(Approximate Dates)						
Roofing						
Garage Door(s)						
Siding/Shutters						
Brick / Stone Installation (Ext.)						
Gutters & Dounspouts						
Flat Work Schedule						
Porch Wrap/Deck if required						
Finish Grade and Sod						
UTILITIES						
Gas Meter						
Permanent Electric	temp pole	temp pole	temp pole	temp pole		
Water Tap						
Water Meter						