

| TRADE PARTNERS/ SUPPLIERS | 405 Prairie Meadows 404 Newhaven | 525 Thornewood 1310 Forrest Ridge Dr. | 123B Legends 3131 Palmer | 568 Thornewood 1211 Sandstone | 332 Liberty on the Lake 310 Harpers Ferry |
|--|-------------------------------------|--|-----------------------------|----------------------------------|--|
| House plan / sq. ft. | | | | | |
| Customer | | | | | |
| Foundation Stage(approx.2 1/2 weeks) | complete | complete | complete | complete | Walls are sitting in hole |
| Framing Stage(approx. 2 1/2 weeks) | complete | complete | complete | complete | |
| ROUGH INS PRIOR TO DRYWALL | | | | | |
| Insulate Tubs/Fireplace Chase | complete | complete | complete | complete | |
| Fireplace | complete | complete | none | complete | |
| Plumbing& HVAC rough-in | complete | complete | complete | complete | |
| Chases/Basement Framing | complete | complete | none | complete | |
| Rough in for Radon | complete | complete | complete | complete | |
| Electrical rough-in | complete | complete | complete | complete | |
| Fire Caulking- morning | complete | complete | complete | complete | |
| Framing Inspection- afternoon | complete | complete | complete | complete | |
| Insulation | complete | complete | complete | complete | |
| DRYWALL TO UNDERLAYMENT STAGE(INTERIOR) | | | | | |
| Drywall | complete | complete | 6-Apr | 26-Apr | 21-Apr 11-May |
| Paint Walls | complete | complete | 27-Apr | | 12-May |
| Fireplace Surround | 21-Apr | 22-Apr stone | none | | 12-May |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | |
| Tile, Vinyl Plank, Hard Wood | complete | 23-Apr 28-Apr | 28-Apr 30-Apr | 13-May 18-May | |
| Tile shower | complete | 22-Apr bench? | 30-Apr | 18-May | |
| Paint/Stain stair parts, mantle, scribe | complete | 22-Apr | 30-Apr | 18-May | |
| Interior Trim and Doors | complete | 29-Apr 6-May | 3-May 7-May | 19-May 26-May | |
| Install Mantle (book cases if appl.) | complete | 6-May | none | 26-May | |
| Painting | complete | 7-May 11-May | 10-May 12-May | 27-May 31-May | |
| Counter Top Install | complete | will call | will call | will call | |
| Plumbing Trim | 21-Apr | will call | will call | after tops | |
| Install Tile Backsplash | 21-Apr | will call | will call | after tops | |
| Electrical Finish/Measure mirrors | complete | 12-May 13-May | 13-May 14-May | 1-Jun 2-Jun | |
| Install Mirrors | ready now- Bill | 13-May | 17-May | 3-Jun | |
| set up fireplace | Ready Now | 17-May | none | 3-Jun | |
| Drywall Touchups- 2 days | complete | 14-May 17-May | 17-May 18-May | 3-Jun 4-Jun | |
| Punchout Day 1 | complete | 17-May 18-May | 19-May | 7-Jun 8-Jun | |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | |
| Carpet | complete | 19-May 20-May | 20-May 21-May | 9-Jun 10-Jun | |
| Punchout day 2 | complete | 20-May | 24-May | 11-Jun | |
| Touch up Painting | complete | 21-May 25-May | 25-May 27-May | 14-Jun 16-Jun | |
| HVAC Finish | complete | 27-May | 28-May | 17-Jun | |
| install closet shelves | complete | 27-May | 28-May | 17-Jun | |
| Knob Out and Towel Bars | 22-Apr | 27-May | 28-May | 17-Jun | |
| Punchout Day 3 and 4 | 22-Apr 23-Apr | 28-May 31-May | 29-May 29-May | 18-Jun 21-Jun | |
| Final Cleaning | 28-Apr | 3-Jun | 1-Jun | 24-Jun | |
| EXTERIOR FINISHES(Approximate Dates) | | | | | |
| Roofing | complete | complete | complete | complete | |
| Garage Door(s) | complete | 20-Apr | 26-Apr | 12-May | |
| Siding/Shutters | complete | ready now | complete | ready now | |
| Brick Installation(Ext.) | complete | ready now | ready now | ready now | |
| Gutters & Downspouts | ready now | | | | |
| Porch Wrap/Deck if required | complete | | | | |
| UTILITIES | | | | | |
| Gas Meter | complete | complete | complete | | |
| Permanent Electric | complete | complete | | | |
| Water Meter | complete | complete | | | |

| TRADE PARTNERS/ SUPPLIERS | 412 Prairie Meadows 306 Newhaven | 111 Hampshire Single Courtyard Unit | 424 Prairie Meadows 407 Newhaven Lane | 318 Liberty on the Lake 606 Harpers Ferry | 412 Lake Falls 405 Lake Falls Blvd |
|--|-------------------------------------|--|--|--|---------------------------------------|
| House plan / sq. ft. | | | | | |
| Customer | | | | | |
| Foundation Stage(approx.2 1/2 weeks) | Ready to Dig | still just footings | Ready to Dig | Ready to Dig | Ready to Dig |
| Framing Stage(approx. 2 1/2 weeks) | | | | | |
| ROUGH INS PRIOR TO DRYWALL | | | | | |
| Insulate Tubs/fireplace chase | | | | | |
| Fireplace | | | | | |
| Plumbing& HVAC rough-in | | | | | |
| Basement Framing | | | | | |
| Rough in for Radon | | | | | |
| Electrical rough-in | | | | | |
| Fire Caulking- morning | | | | | |
| Framing Inspection | | | | | |
| Insulation | | | | | |
| DRYWALL | | | | | |
| Drywall | | | | | |
| Paint Walls | | | | | |
| Fireplace Surround | | | | | |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | |
| Tile, Vinyl Plank, Hard Wood | | | | | |
| Tile Tub Surround | | | | | |
| Paint/Stain stair parts, mantle, scribe | | | | | |
| Interior Trim and Doors | | | | | |
| Install Mantle (book cases if appl.) | | | | | |
| Painting | | | | | |
| Plumbing Trim | | | | | |
| Plumbing Trim | | | | | |
| Install Tile Backsplash | | | | | |
| Electrical Finish/Measure mirrors | | | | | |
| Measure Mirrors | | | | | |
| set up fireplace | | | | | |
| Punchout Day 1 | | | | | |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | |
| Carpet | | | | | |
| Punchout Day 2 | | | | | |
| Touch up Painting | | | | | |
| HVAC Finish | | | | | |
| install closet shelves | | | | | |
| Knob Out and Towel Bars | | | | | |
| Punchout Day 3 and 4 | | | | | |
| Final Cleaning | | | | | |
| Exterior Finishes(Approximate Date) | | | | | |
| Roofing | | | | | |
| Garage Door(s) | | | | | |
| Siding/Shutters | | | | | |
| Brick Installation(Ext.) | | | | | |
| Gutters & Downspouts | | | | | |
| Porch Wrap/Deck if required | | | | | |
| Utilities | | | | | |
| Gas Meter | | | | | |
| Permanent Electric | | | | | |
| Water Meter | | | | | |

| TRADE PARTNERS/ SUPPLIERS | 416 Will's Trace 2104 Max Run | 123A Legends 3129 Palmer | | | |
|--|----------------------------------|-----------------------------|--|--|--|
| House plan / sq. ft. | | | | | |
| Customer | | | | | |
| Foundation Stage(approx.2 1/2 weeks) | Ready to Dig | Ready to Dig | | | |
| Framing Stage(approx. 2 1/2 weeks) | | | | | |
| ROUGH INS PRIOR TO DRYWALL | | | | | |
| Insulate Tubs/fireplace chase | | | | | |
| Fireplace | | | | | |
| Plumbing& HVAC rough-in | | | | | |
| Basement Framing | | | | | |
| Rough in for Radon | | | | | |
| Electrical rough-in | | | | | |
| Fire Caulking- morning | | | | | |
| Framing Inspection | | | | | |
| Insulation | | | | | |
| DRYWALL | | | | | |
| Drywall | | | | | |
| Paint Walls | | | | | |
| Fireplace Surround | | | | | |
| INTERIOR FINISHES PRIOR TO CARPET | | | | | |
| Tile, Vinyl Plank, Hard Wood | | | | | |
| Tile Tub Surround | | | | | |
| Paint/Stain stair parts, mantle, scribe | | | | | |
| Interior Trim and Doors | | | | | |
| Install Mantle (book cases if appl.) | | | | | |
| Painting | | | | | |
| Plumbing Trim | | | | | |
| Plumbing Trim | | | | | |
| Install Tile Backsplash | | | | | |
| Electrical Finish/Measure mirrors | | | | | |
| Measure Mirrors | | | | | |
| set up fireplace | | | | | |
| Punchout Day 1 | | | | | |
| INTERIOR FINISHES- CARPET TO FINAL CLEANING | | | | | |
| Carpet | | | | | |
| Punchout Day 2 | | | | | |
| Touch up Painting | | | | | |
| HVAC Finish | | | | | |
| install closet shelves | | | | | |
| Knob Out and Towel Bars | | | | | |
| Punchout Day 3 and 4 | | | | | |
| Final Cleaning | | | | | |
| Exterior Finishes(Approximate Date) | | | | | |
| Roofing | | | | | |
| Garage Door(s) | | | | | |
| Siding/Shutters | | | | | |
| Brick Installation(Ext.) | | | | | |
| Gutters & Downspouts | | | | | |
| Porch Wrap/Deck if required | | | | | |
| Utilities | | | | | |
| Gas Meter | | | | | |
| Permanent Electric | | | | | |
| Water Meter | | | | | |