

TRADE PARTNERS/ SUPPLIERS	180A Sawgrass 3922 Summer Sage Ct	180B Sawgrass 3920 Summer Sage Ct		
Unit	(left side)	(right side)		
Foundation Stage(approx.2 1/2 weeks)	complete	ready for floors		
Framing Stage(approx. 2 1/2 weeks)	complete	after foundation		
INSULATION				
Insulate Tubs	complete	complete		
Fireplace/Cap	n/a	n/a		
Plumbing& HVAC rough-in	complete	complete		
Chases/Basement Framing	complete	complete		
Electrical rough-in	complete	complete		
Framing Inspection/Fire caulk	complete	complete		
Insulation	complete	complete		
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)				
Drywall	complete	complete		
Paint Walls	complete	complete		
Sand Floors/ Underlay/Tub Surround	complete	complete		
Fireplace Surround	complete	complete		
INTERIOR FINISHES PRIOR TO CARPET				
Tile and Wood Floors	complete	complete		
Tile Tub Surround/backsplash	complete	complete		
Paint/Stain stair parts, mantle, scribe	complete	complete		
Interior Trim and Doors	complete	complete		
Install Mantle (book cases if appl.)	n/a	n/a		
Painting	24-Oct	28-Oct	28-Oct	2-Nov
Plumbing Trim	31-Oct		3-Nov	
Electrical Finish/Measure mirrors	1-Nov		4-Nov	
Install Mirrors	hanging mirrors		hanging mirrors	
Punch-out 1-Day	2-Nov		7-Nov	
INTERIOR FINISHES- CARPET TO FINAL CLEANING				
Carpet	3-Nov	4-Nov	8-Nov	9-Nov
Punch-out 2 Days	7-Nov	8-Nov	10-Nov	11-Nov
HVAC/Fireplace Trim Finish	9-Nov		14-Nov	
Touch up Painting	10-Nov	14-Nov	15-Nov	17-Nov
install closet shelves	15-Nov		18-Nov	
Knob Out and Towel Bars	15-Nov		18-Nov	
Punch-out 1 Day	16-Nov		21-Nov	
Final Cleaning	17-Nov		22-Nov	
EXTERIOR FINISHES(Approximate Dates)				
Roofing	complete	complete		
Garage Door(s)	complete	complete		
Siding/Shutters	complete	complete		
Brick / Stone Installation(Ext.)	ready now	ready now		
Gutters & Downspouts				
Flat Work Schedule	complete	complete		
Porch Wrap/Deck if required	ready now	ready now		
Finish Grade and Sod	spring	spring		
UTILITIES				
Gas Meter	complete	complete		
Permanent Electric	complete	complete		
Water Meter	water meter this week	water meter this week		