

LOT NUMBER	285 Liberty on the Lake 3623 Freedom Blvd.	15 Liberty Place 3903 Liberty Circle	14 Liberty Place 3905 Liberty Circle			
ADDRESS						
CUSTOMER	spec 2125 sq. ft.	spec 1640 sq. ft.	spec 2280 sq. ft.			
Foundation Stage (approx. 2 1/2 weeks)	staked	complete	complete			
Framing Stage (approx. 1 1/2 weeks)		complete	13-Apr 20-Apr			
INSULATION						
Insulate Tubs / Chases		complete	21-Apr			
Install fireplace/Cap		complete	none			
Plumbing & HVAC rough-in		complete	21-Apr 25-Apr			
Basement soffits		complete	none			
Electrical, central vac, radon rough-in		complete	26-Apr 27-Apr			
Framing Inspection / Fire caulk		complete	28-Apr			
Insulation		complete	1-May 2-May			
DRYWALL TO UNDERLAYMENT STAGE(INTERIOR)						
Drywall		complete	3-May 17-May			
Paint Walls / stain stair parts & mantle		complete				
Sand Floors / Underlay floors		complete				
Fireplace Surround		complete				
INTERIOR FINISHES PRIOR TO CARPET						
Tile and Wood Floors		complete				
Protect Floors		complete				
Interior Trim and Doors		complete				
Install Mantle & Custom Cabinetry		complete				
Paint trim / patch walls		complete				
Tile shower & Tub surround		complete				
Electrical trim out		complete				
Install central vac covers		complete				
Measure cabinet glass / shower doors		complete				
Punch-out 1-Day		complete				
INTERIOR FINISHES- CARPET TO FINAL CLEANING						
Carpet		complete				
Punch-out Day 2		complete				
Plumbing and HVAC trim out		complete				
Set up fireplace		none				
Final Painting		complete				
Install closet shelving		complete				
Knob Out and Towel Bars		complete				
Punch-out Day 3/4		11-Apr 12-Apr				
Final Cleaning		13-Apr				
Walkthrough punchlist / paint touch up						
Touch up clean						
EXTERIOR FINISHES(Approximate Dates)						
Roofing		complete	20-Apr			
Garage Door(s)		complete	10-May			
Siding/Shutters		complete				
Brick / Stone Installation (Ext.)		complete				
Gutters & Downspouts		ready now				
Flat Work Schedule		complete				
Porch Wrap/Deck if required		complete				
Finish Grade and Sod						
UTILITIES						
Gas Meter		complete				
Permanent Electric	need temp pole	complete	temp pole			
Water Tap		ready now				
Water Meter		ready now				