

**Signature Homes by  
LaMontagne**

**Joe**



01/09/18

<b>Lot #</b>	117B Legends	117A Legends	119A legends	
<b>Address</b>	3107 Palmer	3105 Palmer	3113 Palmer	
<b>House sq. ft.</b>	1776	1776	1850	
<b>Customer</b>	Adam Reese	spec	spec	
<b>Foundation Stage(approx.2 1/2 weeks)</b>	complete	complete	complete	
<b>Framing Stage(approx. 2 1/2 weeks)</b>	complete	complete	8-Jan 12-Jan	
<b>ROUGH INS PRIOR TO DRYWALL</b>				
<b>Fireplace/Cap</b>	none	none	none	
<b>Plumbing&amp; HVAC rough-in</b>	complete	complete	15-Jan 17-Jan	
<b>Basement Framing</b>	none	none	none	
<b>Electrical and Central Vac rough-in</b>	complete	complete	18-Jan 19-Jan	
<b>Framing Inspection</b>	complete	complete	22-Jan	
<b>Insulation</b>	complete	complete	23-Jan 24-Jan	
<b>DRYWALL TO UNDERLAYMENT STAGE</b>				
<b>Drywall</b>	complete	complete	25-Jan 7-Feb	
<b>Paint Walls/Stain wood parts at shop</b>	complete	complete	8-Feb	
<b>Sand Floors/ Underlay Floors</b>	complete	complete	9-Feb	
<b>Brick / tile Fireplace</b>	none	none	none	
<b>INTERIOR FINISHES PRIOR TO CARPET</b>				
<b>Tile, Vinyl, Hard Wood</b>	complete	complete	12-Feb 15-Feb	
<b>Deliver stained wood parts</b>	complete	complete	16-Feb	
<b>Interior Trim and Doors</b>	complete	9-Jan 11-Jan	16-Feb 21-Feb	
<b>Install Mantle (book cases if appl.)</b>	none	none	none	none
<b>Tile Shower</b>	complete	10-Jan 12-Jan	20-Feb 22-Feb	
<b>Painting / Patch Walls</b>	complete	15-Jan 17-Jan	22-Feb 26-Feb	
<b>Measure for cabinet glass/shower doors</b>	complete	15-Jan	22-Feb	
<b>Electrical Trim Out</b>	complete	18-Jan 19-Jan	27-Feb 28-Feb	
<b>Set up fireplace/install central vac covers</b>	none	none	none	none
<b>Punchout Day 1</b>	complete	22-Jan	1-Mar	
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>				
<b>Carpet</b>	complete	23-Jan	2-Mar	
<b>HVAC Finish and Plumbing trim out</b>	complete	24-Jan	5-Mar	
<b>Punchout Day 2</b>	complete	24-Jan	5-Mar	
<b>Touch up Painting</b>	5-Jan 10-Jan	25-Jan 30-Jan	6-Mar 9-Mar	
<b>Closet shelves, Shower doors and glass</b>	11-Jan	31-Jan	12-Mar	
<b>Knob Out and Towel Bars</b>	11-Jan	31-Jan	12-Mar	
<b>Punchout Day 3/4</b>	11-Jan 15-Jan	31-Jan 2-Feb	12-Mar 14-Mar	
<b>Cleaning</b>	16-Jan	5-Feb	15-Mar	
<b>Walkthrough/punchlists</b>				
<b>Touch up Cleaning</b>	22-Feb			
<b>EXTERIOR FINISHES(Approximate Dates)</b>				
<b>Roofing</b>	complete	complete		
<b>Garage Door(s)</b>	complete	complete		
<b>Siding/Shutters</b>	complete	ready		
<b>Stone Installation</b>	complete	complete		
<b>Gutters &amp; Dounspouts</b>		ready		
<b>Flat Work Schedule</b>	complete			
<b>Porch Wrap/Deck if required</b>	ready			
<b>Finish Grade and Sod</b>				
<b>UTILITIES</b>				
<b>Gas Meter</b>	complete	complete		
<b>Permanent Electric</b>	complete	complete		
<b>Water Meter</b>	complete	called in		

Lot #				
Address				
House sq. ft.				
Customer				
Foundation Stage(approx.2 1/2 weeks)				
Framing Stage(approx. 2 1/2 weeks)				
<b>ROUGH INS PRIOR TO DRYWALL</b>				
Fireplace/Cap				
Plumbing& HVAC rough-in				
Basement Framing				
Electrical and Central Vac rough-in				
Framing Inspection				
Insulation				
<b>DRYWALL TO UNDERLAYMENT STAGE</b>				
Drywall				
Paint Walls/Stain wood parts at shop				
Sand Floors/ Underlay Floors				
Brick / tile Fireplace				
<b>INTERIOR FINISHES PRIOR TO CARPET</b>				
Tile, Vinyl, Hard Wood				
Deliver stained wood parts				
Interior Trim and Doors				
Install Mantle (book cases if appl.)				
Tile Shower				
Painting / Patch Walls				
Measure for cabinet glass/shower doors				
Electrical Trim Out				
Set up fireplace/install central vac covers				
Punchout Day 1				
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>				
Carpet				
HVAC Finish and Plumbing trim out				
Punchout Day 2				
Touch up Painting				
Closet shelves, Shower doors and glass				
Knob Out and Towel Bars				
Punchout Day 3/4				
Cleaning				
Walkthrough/punchlists				
Touch up Cleaning				
<b>EXTERIOR FINISHES(Approximate Dates)</b>				
Roofing				
Garage Door(s)				
Siding/Shutters				
Stone Installation				
Gutters & Dounspouts				
Flat Work Schedule				
Porch Wrap/Deck if required				
Finish Grade and Sod				
<b>UTILITIES</b>				
Gas Meter				
Permanent Electric				
Water Meter				